



ALTERATIONS AT THE STEEL CENTER CTE

PROJECT UPDATE #1 as of September 22, 2023:

1. **Matt Fusco** continues providing daily coordination and construction observations.
2. Progress meetings are held every two (2) weeks on Tuesdays at 1:30 PM in Conference Room 'A'. **The next scheduled meeting is Tuesday, October 3, 2023.**
3. General Contractor **DiMarco's** Work Summary
 - a) Start acoustic ceiling demolition on the 1st floor.
 - b) Continue ceiling demolition on the 1st and 2nd floors.
4. HVAC/Plumbing Contractor **First American Industries'** Work Summary
 - a) Coordination drawings.
 - b) Schedule coordination and durations.
 - c) Gas line in the powerhouse, 60% completed in the powerhouse.
 - d) Submittals.
 - e) Rough-in gas pipe in the powerhouse.
 - f) Layout of hot water piping in the powerhouse/tunnel.
 - g) Rough-in hot water piping in the powerhouse/tunnel.
5. Electrical Contractor **Merit's** Work Summary
 - a) Procurement, planning, and submittals.
 - b) Tie up lights and ceiling devices in the corridor for ceiling demolition.
 - c) Determine conduit routing.
6. OCIP – **Willis Towers Watson**
 - a) Continues to provide safety assessments of the work, workers, and equipment.

***Please note, pictures will be included in future project updates as soon as additional work occurs.**