

Timeline - Baldwin HS Projects

ID	Task Name	Approx. Start	Approx. Finish	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033
1	BHS - Athletic Center - SED 1	Aug 2025	July 2027		[Timeline bar from Aug 2025 to July 2027]								
2	(Bond 2024)												
3	SED Review	Aug 2025	Nov 2025		[Task bar]								
4	Bid Preparation	Oct 2025	Dec 2025		[Task bar]								
5	Bid Duration	Jan 2026	Feb 2026			[Task bar]							
6	Award Duration	Feb 2026	Mar 2026			[Task bar]							
7	Construction Preparation	Mar 2026	June 2026			[Task bar]							
8	Construction Duration	June 2026	Dec 2027			[Task bar]							
9													
10	BHS - Performance-Based Learning Center - SED 2	Aug 2025	Dec 2028		[Timeline bar from Aug 2025 to Dec 2028]								
11	(Bond 2024)												
12	SED Review	Aug 2025	Nov 2025		[Task bar]								
13	Bid Preparation	Oct 2026	Nov 2026			[Task bar]							
14	Bid Duration	Nov 2026	Dec 2026			[Task bar]							
15	Award Duration	Dec 2026	Jan 2027			[Task bar]							
16	Construction Preparation	Jan 2027	June 2027			[Task bar]							
17	Construction Duration	June 2027	Dec 2028			[Task bar]							
18													
19	BHS - Career and Technical Ed. (CTE) Center - SED 3	Oct 2025	Jan 2031		[Timeline bar from Oct 2025 to Jan 2031]								
20	(Bond 2024 & Capital Reserve 25/26)												
21	Project Design	Oct 2025	May 2026		[Task bar]								
22	SED Review	May 2026	July 2026			[Task bar]							
23	Bid Preparation	Sept 2028	Oct 2028				[Task bar]						
24	Bid Duration	Oct 2028	Nov 2028				[Task bar]						
25	Award Duration	Nov 2028	Jan 2029				[Task bar]						
26	Construction Preparation	Jan 2029	June 2029				[Task bar]						
27	Construction Duration	June 2029	Jan 2031				[Task bar]						
28													
29	BHS - Apprentice/Work Based Learning Center - SED 4	July 2025	July 2032		[Timeline bar from July 2025 to July 2032]								
30	(Bond 2024 & Capital Reserve 25/27)												
31	Project Design	Oct 2025	Dec 2026		[Task bar]								
32	SED Review	Dec 2026	Feb 2027			[Task bar]							
33	Bid Preparation	Aug 2030	Sept 2030				[Task bar]						
34	Bid Duration	Sept 2030	Oct 2030				[Task bar]						
35	Award Duration	Oct 2030	Nov 2030				[Task bar]						
36	Construction Preparation	Nov 2030	June 2031				[Task bar]						
37	Construction Duration	June 2031	July 2032				[Task bar]						
38													
39	BHS Roof Replacement	July 2025	Aug 2026		[Timeline bar from July 2025 to Aug 2026]								
40	(Transfer Capital 25/26)												
41	Project Design	July 2025	Nov 2025		[Task bar]								
42	SED Review	Nov 2025	Dec 2025			[Task bar]							
43	Bid Preparation	Dec 2025	Jan 2026			[Task bar]							
44	Bid Duration	Jan 2026	Feb 2026			[Task bar]							
45	Award Duration	Feb 2026	Mar 2026			[Task bar]							
46	Construction Preparation	Mar 2026	June 2026			[Task bar]							
47	Construction Duration	June 2026	Aug 2026			[Task bar]							