



Foster School Construction Update

November 2025



EVANSTON/SKOKIE
SCHOOL DISTRICT 65

Every Child, Every Day, Whatever it Takes

Photos by Ben Kogan

Foster School Construction Update



Completed	Current	Next Up
<ul style="list-style-type: none">● Storm trap under playfield and parking lot● Steel beam and structural erection● Precast wall panels● Steel detailing● Underground electric & plumbing● Site work storm and sanitary piping.● Water piping to street and Nicor sleeve● Heating & air conditioning units set on roof● Passed water main inspections: Chlorine, pressure, & flush● Roofing layers and Copping● Permanent Power from ComEd● Sprinkler System● External sunscreens	<ul style="list-style-type: none">● Piping units set on roof● Install of Ductwork and controls● Roofing canopies● Metal stud framing & drywall install● Electric and plumbing piping● Pulling network wires● Painting interior walls - priming & painting● Nicor to set meter● Installing doors and storefront frames● Foam insulation inside building● Hang and set ceiling grids	<ul style="list-style-type: none">● Precast panels around canopy columns● Flooring prep and install● Millwork cabinetry● Light fixtures● Start up heating system

Foster School Construction Update



West side of atrium

Glass and storefront metal panels have been installed.



Roof line view - Gym roof looking northwest

Insulated metal panels to be installed on the wall where there is currently plastic sheeting.

Foster School Construction Update



Roof looking southwest

Framing is set for screen walls to shield the mechanical units with a roof hatch in the foreground.



Dock door off parking lot

Door to the kitchen is installed awaiting the the back delivery entrance overhead door.

Foster School Construction Update



Main Entrance

The exterior doors have been installed within the storefront.



First floor library

Entrance to the library with the framing of the walls and the ceiling.

Foster School Construction Update



2nd floor classroom

Ceiling grid has been installed, including a ceiling tile with a sprinkler head.



Second floor hallway

Painting is complete with ceiling, flooring, and locker installation next.