

MHS Expansion Update

2/9/2026 Board Meeting



STORM SHELTER & ARCHERY RANGE

CURRENT STATUS



View of the storm shelter facing south. The block wall visible is part of the new archery range. All areas are currently under construction.



CAFETERIA: KITCHEN & SERVING AREA

CURRENT STATUS



View looking towards the kitchen and serving area. Metal stud framing for walls and bulkheads is in progress. Ceiling grid installation is underway, and the concrete floor slab is visible.



FUNCTIONAL SKILLS, LIFE SKILLS, SENSORY ROOMS

CURRENT STATUS



Interior fit-out in progress for:

- Functional Skills
- Life Skills
- Sensory rooms



2ND FLOOR: E-SPORTS & JOURNALISM AREA

CURRENT STATUS



Metal Stud Framing:
Installation of interior
partition walls for
E-sports and
Journalism/Yearbook
rooms is ongoing.




SOUTH ELEVATION PROGRESS

CURRENT STATUS



WATERPROOFING:
In progress.



NEXT STEPS:
Masonry and EFIS
installation.



WEST ELEVATION PROGRESS

CURRENT STATUS



WATERPROOFING:
Completed.



NEXT STEPS: Preparing
for metal wall panels
and masonry.



EAST ELEVATION PROGRESS

CURRENT STATUS



WATERPROOFING:
In progress.



NEXT STEPS: Preparing
for masonry and EFIS
installation.



NORTHWEST ELEVATION / STORM SHELTER PROGRESS



Starting masonry
installation



Preparing for metal
wall panels



COURTYARD AREA / NORTH ELEVATION PROGRESS

CURRENT STATUS



WALLS: Waterproofing and sheathing complete. Preparation underway for masonry installation.



ROOFING: Mansard framing in progress. Preparing for metal roof panels.

