



BOARD OF EDUCATION

Genoveva Islas, President
Andy Levine, Clerk
Claudia Cazares
Valerie F. Davis
Elizabeth Jonasson Rosas
Keshia Thomas
Susan Wittrup

SUPERINTENDENT

Mao Misty Her

**February 11, 2026, Board Meeting
Trustee Agenda Item Questions & Answers**

Q: Can you please provide a list of Measure M projects to be funded with the current bond on the agenda? Item #2 and Item #3?

A: Please see attached.

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	Timeline											
							2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	35	
7642 Fresno USD Program Schedule DEC 2025 UD v2(
MILESTONE																		
FRESNO.USD.0001	NTP Measure H Bond	0	0	100%	01-Feb-25 A	01-Feb-25 A	▶ NTP Measure H Bond											
PROCUREMENT of BOND ISSUANCE																		
FUSD.BOND.1010	Procurement of Issuance A	182	0	100%	01-Feb-25 A	01-Aug-25 A	Procurement of Issuance A											
FUSD.BOND.1020	Procurement of Issuance B	182	182	0%	01-Feb-26*	01-Aug-26	Procurement of Issuance B											
FUSD.BOND.1030	Procurement of Issuance C	182	182	0%	01-Feb-27*	01-Aug-27	Procurement of Issuance C											
FUSD.BOND.1040	Procurement of Issuance D	183	183	0%	01-Feb-28*	01-Aug-28	Procurement of Issuance D											
FUSD.BOND.1050	Procurement of Issuance E	182	182	0%	01-Feb-29*	01-Aug-29	Procurement of Issuance E											
FUSD.BOND.1060	Procurement of Issuance F	182	182	0%	01-Feb-30*	01-Aug-30	Procurement of Issuance F											
FUSD.BOND.1070	Procurement of Issuance G	182	182	0%	01-Feb-31*	01-Aug-31	Procurement of Issuance G											
FUSD.BOND.1080	Procurement of Issuance H	183	183	0%	01-Feb-32*	01-Aug-32	Procurement of Issuance H											
Farber South (Measure M Carry-over)																		
Building B																		
Fresno HS- Phase 1 (Measure M Carry-over)																		
Two Story Cafeteria																		
Maintenance Shed/PC																		
Hoover HS (Measure M Carry-over)																		
Admin Replacement																		
Roosevelt HS- Phase 1 (Measure M Carry-over)																		
Admin Replacement																		
Norseman ES																		
Preconstruction																		
Construction																		
Birney ES																		
Preconstruction																		
Construction																		
Del Mar ES																		
Preconstruction																		
Construction																		
Calwa ES																		
Preconstruction																		
Construction																		
Ericson ES																		
Preconstruction																		
Construction																		
Addams ES																		
Preconstruction																		
Construction																		
King ES																		
Preconstruction																		
Construction																		
Lane ES																		
Preconstruction																		
Construction																		

Data Date: 15-Jan-26
 Run Date: 04-Feb-26
 Layout: -FRESNO PROGRAM PRIORITY-SUMMARY
 Filters: TASK filters: No Costs, No Measure M- Prior Feb 2025.

■ Remaining Work
■ Actual Work
■ MASTER
■ RFP
■ DESIGN
■ CONSTRUCTI...

Measure 'H' Project Schedule – Working File
Subject to Change – File Will be Routinely Updated
PRIORITY PROJECTS



Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	2025												2026												2027												2028												2029												2030												2031												2032												2033												2034												35																												
Malloch ES							681	681		28-Sep-31	08-Aug-33																																																																																																																																																
	Preconstruction	457	457		28-Sep-31	27-Dec-32																																																																																																																																																					
	Construction	224	224		28-Dec-32	08-Aug-33																																																																																																																																																					
Storey ES							682	682		26-Sep-31	07-Aug-33																																																																																																																																																
	Preconstruction	458	458		26-Sep-31	26-Dec-32																																																																																																																																																					
	Construction	224	224		27-Dec-32	07-Aug-33																																																																																																																																																					
Balderas ES							696	696		24-Sep-31	19-Aug-33																																																																																																																																																
	Preconstruction	472	472		24-Sep-31	07-Jan-33																																																																																																																																																					
	Construction	224	224		08-Jan-33	19-Aug-33																																																																																																																																																					
Ayer ES							682	682		22-Sep-31	03-Aug-33																																																																																																																																																
	Preconstruction	458	458		22-Sep-31	22-Dec-32																																																																																																																																																					
	Construction	224	224		23-Dec-32	03-Aug-33																																																																																																																																																					
Fresno HS- Phase 2							1582	1582		20-Feb-30	20-Jun-34																																																																																																																																																
	Preconstruction	972	972		20-Feb-30	18-Oct-32																																																																																																																																																					
	Construction	610	610		19-Oct-32	20-Jun-34																																																																																																																																																					
Sunnyside HS							682	682		04-May-30	15-Mar-32																																																																																																																																																
	Preconstruction	458	458		04-May-30	04-Aug-31																																																																																																																																																					
	Construction	224	224		05-Aug-31	15-Mar-32																																																																																																																																																					
Bullard HS							1762	1762		20-Aug-29	16-Jun-34																																																																																																																																																
	Preconstruction	972	972		20-Aug-29	17-Apr-32																																																																																																																																																					
	Construction	790	790		18-Apr-32	16-Jun-34																																																																																																																																																					
CTE Agriculture Farm Facility							1183	1183		20-Apr-28	16-Jul-31																																																																																																																																																
	Preconstruction	603	603		20-Apr-28	13-Dec-29																																																																																																																																																					
	Construction	580	580		14-Dec-29	16-Jul-31																																																																																																																																																					
Deferred Maintenance & Small Capital Projects							3006	2808		01-Jul-25 A	22-Sep-33																																																																																																																																																
	DM & Small Capital	3006	2808		01-Jul-25 A	22-Sep-33																																																																																																																																																					