

MEASURE M PROJECT/EXPENDITURE REPORT

Presented to Citizens' Bond Oversight Committee

as of February 2026

Status
P = Planned
D = In Design
I = In Construction
C = Complete

Measure **H**

Draft

School	Specific Work	Status	Estimated/Final Bond Cost	Total Project Obligation	State Funding
Addams	Addams Portable Replacement Master Plan	P	93,550	68,757	
Birney	Birney EL Classroom & MPR Master Plan	P	707,239	60,492	
Calwa	Calwa EL Building Master Plan	D	1,045,000	112,508	
Del Mar	Del Mar Portable Replacement Master Plan	P	87,505	67,315	
Ericson	Ericson Portable Replacement Master Plan	P	92,700	68,386	
Norseman	Norseman EL Classroom Master Plan	D	885,073	791,106	
Farber	Farber South Buliding B Replacement	P	2,100,000	11,675	
Fresno	Fresno High Cafeteria	I	20,952,540	15,927,400	
Hoover	Hoover Administration Replacement	D	6,998,755	1,628	
Maintenance	Design Guide Update	I	80,500	66,800	
Roosevelt	Roosevelt Admin Building Replacement	D	6,997,728	2,368	
Districtwide	Measure H Program Management	D	996,600	1,084,075	
	Future Measure H projects		459,056,360		
			500,000,000	18,262,510	0

In Design

Calwa	Calwa EL Building Master Plan
Norseman	Norseman EL Classroom Master Plan
Hoover	Hoover Administration Replacement
Roosevelt	Roosevelto Admin Building Replacement
Districtwide	Measure H Program Management

In Construction

Fresno	Fresno High Cafeteria
Maintenance	Design Guide Update