



# Iberville Parish School Board

Louis Voiron, Jr., Ed.D.  
*Superintendent  
Secretary/Treasurer*

Mario Migliacio  
*President*

Daven Tullier  
*Vice-President*

## DISTRICT FACILITY PROJECT UPDATES Fiscal Year 2026

### EAST IBERVILLE ELEMENTARY/HIGH SCHOOL

- **Field House:** \$3,800,000
  
- **Welding / Pipefitting Classroom:** \$500,000 (bid accepted \$348K)
  - Start date: 03/10/26
  
- **East Iberville Baseball / Softball Field:** \$5,600,000
  - Soil remediation on baseball field 100%
  - Plumbing - site work 100%
  - Electrical Sitework 100%
  - Grade site/ field 100%
  - Curbs and Backstop footing - Softball 100%
  - Curbs and Backstop footing – Baseball 0%
  - Paving and Foundation 75%
  - Structural Steel- 50%
  - Install Sports Lighting 100%
  - Turf base Drainage – softball 100%
  - Turf base Drainage – Baseball 0%
  - Backstop – softball 100%
  - Dugout walls – softball 100%
  - Install artificial turf – softball 100%
  - Install artificial turf – Baseball 0%
  - Install chain link fence 15%

## IBERVILLE ELEMENTARY SCHOOL

- **Installation of new boiler:**
  - Installation: 3/16/26
  - Equipment onsite 2/13/26
  - Demo 0%
  - Installation of new boiler 0%
  - Start up and system test 0%
  - Clean area 0%

## MSA-WEST ACADEMY

- **Pre-K & Admin. Additional: \$2,665,000**
  - Final Paint 100%
  - ACT Ceilings 100%
  - Doors/Hardware 100%
  - Cabinets and Countertops 100%
  - Flooring 100%
  - Punchlist 0%
  - Fire Marshal Walk-through TBD
  
- **Installation of new MSAW-PAC Boiler:**
  - Equipment on site 2/16/26
  - Demo 100%
  - Installation of new boiler 90%
  - Start up and system test 0%
  - Clean area 50%

## NORTH IBERVILLE ELEMENTARY/HIGH SCHOOL

- **New Classroom Building G: \$5,014,000**
  - Alternate #1
    - Installation of new elevator 75%

- **New Football & Track Field: \$4,500,000**
  - **Locker Room Renovation:**
  - Door & Frame Installation 90%
  - Painting 90%
  - MEP Trim-Out 75%
  - Locker Installation 100%
  - Epoxy Flooring 0%
  - Athletic Flooring 0%

**PLAQUEMINE HIGH SCHOOL**

- **PHS Parking lot Improvements: \$1,250,000**
  - Waiting on the new fence to be installed 0%
- **PHS Kitchen Reno: \$2,339,000**
  - Install wall signs 50%
- **PHS Batting Cage Buildout: \$450,000**
  - Start date: TBD

**MULTI-CAMPUS PROJECT:**

- **Multi-Campus Greenhouse Project: \$678K**
  - Delivery of material 25%
  - Strip and Level pad 0%
  - Install and Tie in Site MEP 0%
  - Deliver and stockpile pea gravel 0%
  - Drill footing holes 0%
  - Pour concrete footing and place posts 0%