

PIERCE SCHOOL WEEKLY UPDATE, 03/06/26



THIS WEEK (March 2-6)

- Geothermal drilling/grouting
- Footing prep at Hist. Bldg. addition
- Install Stair #6, Bldg. B
- Masonry progress in gym areas A1
- Perimeter framing, A3 West
- Spray-on fireproofing, A2
- Underground utilities, garage and Multipurpose

PROJECT TRACKING:

- Slab on Deck: 70%

ANTICIPATING NEXT WEEK (March 9-13)

- MEP installation (sleeves, bang-its) Bldg B
- Continue with foundation work, Hist. Bldg
- Geothermal well drilling/grouting/testing
- Masons continue with CMU in gym areas
- Spray-on fireproofing, A1
- Begin roof parapet framing, Bldg. A

MILESTONES:

- Drill geothermal wells: 12/15/25 – 03/27/26
- Slab On Deck Bldg A: 12/22/25 – 03/16/26
- Slab On Deck Bldg B: 02/11/26 – 04/07/26

Narrative:

Geothermal well drilling and grouting continued this week with approximately 15 wells left to drill.

Underslab drainage, plumbing and electrical conduit continued to be installed in Bldgs A/B garage level and the Multipurpose Room. Underground plumbing in Building B garage was inspected and signed off this week.

The masons continued to make very good progress with the concrete block (CMU) installation in the gym areas, and the electricians continue to extend their conduit in the walls.

The framing team continued to install exterior framing on A3, and spray-on fire proofing (SOFP) completed their work on A2.

Historic Building: pre-proofing at the mud mat was begun, and the elevator and sump pits were excavated fully. Pipe hangers and hot water piping continued in the basement level. Another section of 4" foundation wall was formed and placed.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

