


New Henry Clay High School

➤ Completed/Work in Progress:

- Geothermal well field drilling at the south end of the site is complete.
- KAWC installation of main waterline is complete.
- ICF and CIP concrete formwork placing and pouring, and the installation of IFAs at ICF walls is in progress.
- Laying of CMU walls and the installation of hollow metal frames is underway.
- Under-slab plumbing/electrical and concrete slabs are in progress.
- Steel erection is underway in areas A, B and C.
- Area D hollowcore and joist erection is complete.
- Above ceiling MEP installation is in progress at areas A,B and C.
- Installation of Stairs A and B is complete.
- West driveway retaining wall construction is in progress.

➤ Upcoming Look Ahead:


- Continue hauling in fill materials and continue site grading.
- Continue sanitary piping and manholes.
- Continue with ICF and CIP concrete walls.
- Continue laying CMU walls.
- Continue with under-slab plumbing and electrical.
- Continue pouring concrete slabs on grade.
- Continue installing IFAs and hollow metal frames.
- Continue with steel erection.
- Continue with above ceiling MEP installation.
- Continue retaining wall construction.



B PHASE 1 - BUILDING CONSTRUCTION CIRCULATION
SCALE: N.T.S.

New Henry Clay High School

Area A (Classroom Wing) Level 3: Erection of Roof Structural Steel, CMU and Hollow Metal Frame Installation in Progress



New Henry Clay High School

North-South Corridor: ICF, CMU, Hollow Metal Frame Installation and Steel Erection for Level 2 Underway



Week Ending March 13, 2026

New Henry Clay High School



Area E (Gymnasium): ICF Walls, IFA Frames and Laying CMU Walls in Progress



Week Ending March 13, 2026

New Henry Clay High School

Area C (Cafeteria & Classroom Wing): ICF, CMU, Hollow Metal Frame Installation and Steel Erection in Progress



Week Ending March 13, 2026

New Henry Clay High School




Area D (Multi-Purpose/Storm Shelter): Concrete Floor Slab is Complete and Finishing is in Progress



Week Ending March 13, 2026

New Henry Clay High School



West Driveway Retaining Wall Construction in Progress



Week Ending March 13, 2026

New Henry Clay High School

Construction Progress Overview Photo

