

# R.B. Stall High School Addition

## PROJECT TEAM

**Construction Management:**

Brownstone Construction Group

**Project Manager:**

Eric Hamilton

**Site Manager:**

John Calvin

**Assistant Site Manager:**

Kashif Alston

**Architect:**

SSOE/Little Architects

**General Contractor:**

Monteith Construction



\*Rendering represents design intent only and does not reflect final exterior finish selections\*

## PROJECT UPDATE 03/2026

The scope of the project includes a new addition which will house a 540-seat Auditorium, a 600-student classroom wing, an expansion of the existing Cafeteria, and new Fine Arts classrooms for band, orchestra, chorus, and drama. The existing music classrooms will be renovated into JROTC classrooms.

The construction contract was issued in May 2025. Area 2 (classroom wing) CMU walls and in wall utilities continuing at the second floor. Structural Steel continuing.. Area 1 (Main Entrance/ Lobby) SOG completed on 3/4/26 CMU walls and in-wall utilities in progress. Area 3 (Auditorium) footings poured and CMU foundation and underground utilities in progress. The new soccer/practice field and punch list is being addressed. Turn over to CCSD FM for school use. The project is on schedule for full completion in August 2027.

## PROJECT DATA

**Scope:** New auditorium, 600-student classroom addition, cafeteria expansion and selective interior renovations

**Project Budget:** \$54,720,500

**Schedule:**

DD Design Completion:	March 2025
Permit Completion:	May 2025
Construction Start:	May 2025
Building Occupancy:	March 2027 Phase I
Building Occupancy:	August 2027 Phase II
Project Complete:	September 2027

**Square Footage:** 75,000 sf

