



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Installed temporary enclosure at building connection
- Continued selective demolition
- Began MEP demolition
- Set construction control points

GOALS NEXT 2 WEEKS:

- Begin excavation
- Begin underpinning existing foundation

PROJECT HIGHLIGHT THIS WEEK:

- N/A

Photos or Visual Assets:



Temporary enclosure installed at building connection



Salvaging wood doors & frames

DATE: October 31, 2025

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: October 31, 2025


MORE PROGRESS PHOTOS:



Bathroom selective demolition



Interior selective demolition



Electrical demolition