



# Milwaukee Recreation Community Center & Browning Playfield

## CONSTRUCTION UPDATE

### PROGRESS THIS WEEK:

- Continued selective and MEP demolition
- Began underpinning existing foundation

### GOALS NEXT 2 WEEKS:

- Excavate for footings
- Continue underpinning existing foundation

### PROJECT HIGHLIGHT THIS WEEK:

- N/A

**DATE:** November 26, 2025

### MRCC PROJECT PROGRESS:



### MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion

### Photos or Visual Assets:



Boiler room demolition



Underpinning South side of area A



# Milwaukee Recreation Community Center & Browning Playfield

## CONSTRUCTION UPDATE

**DATE:** November 26, 2025

### MORE PROGRESS PHOTOS:



*Selective demolition*



*Selective demolition*



*Underpinning south end of building area A*



*Selective demolition*