



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Continued underpinning
- Continued concrete footings
- Selective demo nearing completion

GOALS NEXT 2 WEEKS:

- Complete underpinning
- Continue concrete footings
- Start foundation walls

PROJECT HIGHLIGHT THIS WEEK:

- Started underpinning on westside of building.

DATE: December 12, 2025

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion

Photos or Visual Assets:



Footings on west side building B



Footings on southwest corner of building B



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: November 26, 2025

MORE PROGRESS PHOTOS:



Underpinning building A south elevation.



Underpinning building A west elevation



Foundation walls eastside of building B



Boiler room ramp demo.