

St. John's High School Stadium Improvements

PROJECT TEAM

Construction Management:

Atlantic South, LLC

Project Manager:

Bobby Teachey & Jashmine Sherman

Site Manager:

Andrew Williams

Architect:

Studio Architects

General Contractor

MB Kahn



Rendering represents design intent only and does not reflect final exterior finish selections

PROJECT COMPLETE 10/01/2025

The scope of the project includes a press box expansion, new grand windscreen, addition of a multi-purpose green space the stadium's main entry gate, entry plaza, game day pathways and concessions.

M.B. Kahn Construction has completed the plaza entry wall, stucco repairs at the entry gate, new press box installation, multipurpose greenspace, concession building has been completed. Red Falcon Ink has completed the installation of various School logo branding elements at Concessions building & entry plaza, Stadium Entrance Gate Banner and Grandstand Windscreen. The second phase is now complete ahead of the 1st home football game with the procurement and installation of new stadium seating at booster section and aluminum plank seating throughout the existing stadium.

PROJECT DATA

Scope: Improvements to Stadium facilities, landscaping & seating.

Project Budget: \$3,990,966

Schedule:

- DD Design Completion: October 2023
- Permit Completion: May 2024
- Construction Start: June 2024
- Building Occupancy: August 2025
- Project Completion
- Phase 1: April 2025
- Project Completion
- Phase 2: August 2025

