

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

April 15, 2026

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Consultant (A/E)	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP - Construction Start [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Atlantic High	Baseball Field Lighting	2448068	9/07/2023	Bott	Matern Professional Engineering, Inc.	1/28/2025	6/24/2025 4/4/2025	Chinchor Electric, Inc.	7/29/2025	11/1/2025	10/31/2026			
Atlantic High	Softball Field Lighting	2548163	9/10/2024	Bott										FY25 Capital Project - As approved by Board.
Atlantic High	Sand Volleyball Courts	2648274	9/9/2025	Negron	Gale Associates \South\, Inc.	3/10/2026	N/A	Bean Construction Inc. (CM)	6/25/2024					CM Continuing Services Agreement - Exhibit TBD (GMP): date __
Atlantic High	Press Box and Restroom Buildings	2548105	9/10/2024	Simons	C. T. Hsu & Associates, LLC	1/13/2026	N/A	A.M. Weigel Construction, Inc. (CM)	6/25/2024					CM Continuing Services Agreement - Exhibit C (GMP): date __
Atlantic High	Renovate Group Restroom Campus Wide	2548106	9/10/2024	Simons	C. T. Hsu & Associates, LLC	8/12/2025	N/A	A.M. Weigel Construction, Inc. (CM)	6/25/2024	12/8/2025	9/28/2026			CM Continuing Services Agreement - Exhibit B (GMP): date 11/18/2025
Atlantic High	Upgrade Auditorium Seating and Flooring	2347903	9/13/2022	Sowell	Harvard Jolly, Inc.	5/9/2023	N/A	WELBRO Building Corporation (CM)	6/28/2022	6/5/2024	10/4/2024 10/2/2024	1. 1/13/2026 (D)	3/26/2026	CM Continuing Services Agreement - Exhibit B (GMP): date 8/8/2023
Atlantic High	Repair Stucco Second Floor Walkway	2648199	9/9/2025	TBD	Hall & Ogle Architects, Inc.		N/A							CM Continuing Services Agreement - Exhibit TBD (GMP): date __
Atlantic High	Elevator Upgrades	2648270	9/9/2025	Tucker				TK Elevator						Purchasing Agreement
Blue Lake Elementary	Renovate Basketball Court	2548107	9/10/2024	Negron	Gale Associates \South\, Inc.	3/25/2025	11/12/2025	Nidy Sports Construction Company, LLC	12/9/2025					Bid Approved - Contract Pending. Re-Bid Advertised 10-8-2025.
Campbell Middle	Replace Emergency Generator	2648201	9/9/2025	Bott	CPH Consulting, LLC									
Campbell Middle	Upgrade HVAC Bldgs. 5 and 9	2648202	9/9/2025	Semon	OCI Associates, LLC	12/9/2025	N/A	WELBRO Building Corporation (CM)	6/25/2024	6/1/2026	8/3/2026			CM Continuing Services Agreement - Exhibit TBD (GMP): date 3/10/2026
Champion Elementary	Upgrade CEP	2648203	9/9/2025	Martino	TriStar Engineering Group, Inc.	2/10/2026	N/A	COR3 Mechanical, LLC (CM)	6/25/2024					CM Continuing Services Agreement - Exhibit TBD (GMP): date __
Citrus Grove Elementary	Upgrade Fire Alarm and Intrusion Monitoring	2548110	9/10/2024	Tucker	Matern Professional Engineering, Inc.	2/11/2025	3/12/2025	TECC, Inc.	3/12/2025	6/5/2025	1/09/2026 12/1/2025	1. 3/10/2026(NC)		
DeLand Administrative Complex	Upgrade Data Center Backup Power	2047707	9/24/2019	Bott										FY20 Capital Project - as Approved by Board
DeLand Administrative Complex	Replace Data Center Floor Plenum	2648205	9/9/2025	Martino	Sabiston Engineering Group, Inc.									
DeLand Administrative Complex	Renovate Board Room	2648265	9/9/2025	Sowell										CM Continuing Services Agreement - Exhibit TBD (GMP): date __
DeLand High	Digital Marquee	2648206	9/9/2025	Negron	Hall & Ogle Architects, Inc.	2/10/2026	4/9/2026							Bid Advertised 2/25/2026

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

April 15, 2026

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Consultant (A/E)	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP - Construction Start [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
DeLand High	Renovate Tennis Courts	2548164	9/10/2024	Negron	Gale Associates \South\, Inc.	3/25/2025	5/8/2025	Bean Construction Inc.	6/3/2025	8/18/2025	11/4/2025 10/16/2025	1. 12/9/2025		
DeLand Middle	Campus Wide VAV Insulation	2247846	9/14/2021	Martino	OCI Associates, LLC									
Deltona High	Upgrade Emergency Shelter Power	2347912	9/13/2022	Bott	Matern Professional Engineering, Inc.									
Deltona High	Reroof Bldg. 26	2648207	9/9/2025	Franco	Terraon Consultants, Inc.	2/10/2026								
Deltona High	Rebuild Chillers, Cooling Tower and Piping	2448050	9/07/2023	Larkin	TriStar Engineering Group, Inc.	1/13/2026	N/A	Charles Perry Partners, Inc. (CM)	6/25/2024					CM Continuing Services Agreement - Exhibit B (GMP) date: 4/14/2026
Deltona High	Foundation Repairs Bldg. 2	2548113	9/10/2024	Laver	BRPH Architects Engineers, Inc.	3/25/2025	N/A	A.M. Weigel Construction, Inc. (CM)	6/25/2024	7/7/2025	1/14/2026 12/3/2025	1. 3/10/2026(D)	3/23/2026	CM Continuing Services Agreement - Exhibit A (GMP): date 6/24/2025
Deltona High	Upgrade Stage Lighting	2347914	9/13/2022	Simons	SGM Engineering, Inc.	4/8/2025	6/18/2025	Giles Electric Company	7/29/2025	1/5/2026	1/4/2027			
Deltona High	Replace Intercom Wiring	2548114	9/10/2024	Tucker	SGM Engineering, Inc.	4/14/2026								
Deltona Lakes Elementary	Replace Intermediate Playground	2548160	9/10/2024	Laver	N/A	N/A	N/A	Gametime	N/A	N/A	N/A	N/A	N/A	Purchasing - piggyback contract
Deltona Lakes Elementary	Upgrade Fire Alarm and Intrusion Monitoring	2648208	9/9/2025	Tucker	Matern Professional Engineering, Inc.	4/14/2026								
Deltona Middle	Water Intrusion Bldgs. 2, 3 and 4	2648289	9/23/2025	Moore	Hall & Ogle Architects, Inc.	3/10/2026	N/A	D.E. Scorpio Corporation						Board declared emergency 9/23/2025.
Discovery Elementary	Replace Chillers 1 and 2	2548116	9/10/2024	Larkin	Cape Design Engineering, Co.	1/14/2025	N/A	Charles Perry Partners, Inc. (CM)	6/25/2024	6/2/2025	8/4/2025	Exhibit A 1. 6/24/2025 (D) 2. 1/13/2026 (A) 3. 4/14/2026(D)		CM Continuing Services Agreement - Exhibit A (GMP): date 4/8/2025
Discovery Elementary	Upgrade Fire Alarm and Intrusion Monitoring	2448031	9/07/2023	Simons	Matern Professional Engineering, Inc.	4/23/2024	6/3/2024	Giles Electric Company	6/3/2024	10/1/2024	6/16/2025 3/30/2025	1. 8/12/2025 (NC)		Proposal
Edgewater Public Elementary	Upgrade Fire Alarm and Intrusion Monitoring	2448032	9/07/2023	Simons	Matern Professional Engineering, Inc.	4/23/2024	6/3/2024	Giles Electric Company	6/3/2024	10/1/2024	3/30/2025	Exhibit A 1. 8/12/2025 (NC)		Proposal
Edgewater Public Elementary	Replace Stage Lighting and Sound System	2648211	9/9/2025	Simons										FY26 Capital Project - As approved by Board
Edgewater Public Elementary	Renovate Media Center	2548117	9/10/2024	Sowell	Spiezle Architectural Group, Inc.	2/25/2025	N/A	Bean Construction Inc. (CM)	6/25/2024	6/2/2025	8/4/2025	Exhibit A 1. 12/9/2025 (D)	3/9/2026	CM Continuing Services Agreement - Exhibit A (GMP): date 5/13/2025

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

April 15, 2026

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Consultant (A/E)	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP - Construction Start [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Facilities Services	Culinary Training Lab	2410702	6/11/2024	Franco	Hall & Ogle Architects, Inc.	6/24/2025	N/A	Bean Construction Inc. (CM)	6/25/2024	11/18/2025	2/17/2026			CM Continuing Services Agreement - Exhibit C (GMP): 10/14/2025 Funded by SWC
Forest Lake Elementary	Increase Bus Loop Parking	2648212	9/9/2025	Bott	Zev Cohen and Associates	3/10/2026	5/13/2026							Bid Advertised 4/2/2026
Freedom Elementary	Replace DOAS Bldgs. 3 and 4	2548154	9/10/2024	Semon	Cape Design Engineering, Co.	1/28/2025	N/A	James B. Pirtle Construction Company, Inc. (CM)	6/25/2024	6/2/2025	8/4/2025			CM Continuing Services Agreement - Exhibit A (GMP): date 5/13/2025
Freedom Elementary	Replace DOAS Bldgs. 1 and 2	2648213	9/9/2025	Semon	Kimley-Horn and Associates, Inc.	1/13/2026	N/A	James B. Pirtle Construction Company, Inc. (CM)	6/25/2024					CM Continuing Services Agreement - Exhibit C (GMP): 4/14/2026
Freedom Elementary	Replace Stage Lighting and Sound System	2648214	9/9/2025	Simons										FY26 Capital Project - As approved by Board
Friendship Elementary	Replace Switchgear Bldg. 4	2648215	9/9/2025	Bott	SGM Engineering, Inc.									
Friendship Elementary	Upgrade HVAC Bldg. 3 and Cooling Towers	2548120	9/10/2024	Semon	VoltAir Consulting Engineers, Inc.	1/28/2025	N/A	COR3 Mechanical, LLC (CM)	6/24/2025	6/2/2025	2/13/2026 8/4/2025	Exhibit A 1. 6/24/2025 (D)		CM Continuing Services Agreement - Exhibit A (GMP): date 5/13/2025
Heritage Middle	Replace Roof Campus Wide	2347924	9/13/2022	Franco	A/R/C Associates, Inc.	11/12/2024	1/29/2025	Advanced Roofing, Inc.	2/25/2025	6/15/2025	2/18/2026 12/12/2025	1. 6/3/2025 (D)		
Heritage Middle	Upgrade HVAC, Ceiling and Lighting Bldg. 2	2448051	9/07/2023	Larkin										FY24 Capital Project - as Approved by Board. Funding pushed to FY26.
Heritage Middle	Upgrade HVAC, Ceiling and Lighting Bldg. 3	2648218	9/9/2025	Larkin	Sabiston Engineering Group, Inc.									CM Continuing Services Agreement - Exhibit TBD (GMP): date __
Heritage Middle	Reclaimed Water Connection	2448062	9/07/2023	Moore	CPH Consulting, LLC	6/3/2025								
Heritage Middle	Digital Marquee	2648217	9/9/2025	Negron	Hall & Ogle Architects, Inc.	2/10/2026	4/9/2026							Bid Advertised 2/25/2026
Heritage Middle	Renovate Science Labs	2648216	9/9/2025	Sowell	Pond & Company Corporation	2/10/2026								
Heritage Middle	Replace Fire Alarm	2448035	9/07/2023	Tucker	Matern Professional Engineering, Inc.	9/9/2025	12/12/2025	Giles Electric Company	1/13/2026	4/13/2026	10/9/2026			
Hinson, Sr., David C. Middle	Upgrade HVAC and Lighting Bldg. 7	2448036	9/07/2023	Larkin										FY24 Capital Project - as Approved by Board. Funding pushed to FY27.
Holly Hill School	Replace Switchgear Bldg. 6	2347928	9/13/2022	Bott	Matern Professional Engineering, Inc.	1/24/2023	3/21/2023	Carter Electric Co., Inc.	4/11/2023	4/15/2023	6/26/2025 4/15/2024	1. 7/25/2023 (D) 2. 1/13/2026 (NC)		
Holly Hill School	Replace Boiler	2648219	9/9/2025	Martino	DDC Engineering, Inc.									

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

April 15, 2026

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.														
Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Consultant (A/E)	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP - Construction Start [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Holly Hill School	Upgrade Fire Alarm and Intrusion Monitoring	2648220	9/9/2025	Tucker	Matern Professional Engineering, Inc.	4/14/2026								
Horizon Elementary	Replace Chiller Bldg. 11	2648221	9/9/2025	Larkin	BCER Engineering, Inc.	12/9/2025	2/19/2026							Bid Advertised 1/14/2026
Horizon Elementary	PE Pavilion	2347961	9/13/2022	Laver										FY23 Capital Project - as Approved by Board
Horizon Elementary	Replace Primary Playground	2648272	9/9/2025	Negron	N/A	N/A	N/A	Gametime	N/A	N/A	N/A	N/A	N/A	Purchasing - piggyback contract
Indian River Elementary	Replace Switchgear Bldg. 4	2648222	9/9/2025	Bott	SGM Engineering, Inc.									
Indian River Elementary	Replace Doors and Hardware Bldgs. 2 and 3	2347929	9/13/2022	Negron	Group 942 Architecture, P.A.	8/26/2025	N/A	James B. Pirtle Construction Company, Inc. (CM)	6/25/2024	2/2/2026	8/28/2026			CM Continuing Services Agreement - Exhibit B (GMP): date 12/9/2025
Longstreet, R. J. Elementary	Upgrade Parking Lot and Canopy Lighting	2648239	9/9/2025	Bott										FY26 Capital Project - As approved by Board
Longstreet, R. J. Elementary	Upgrade Fire Alarm and Intrusion Monitoring	2448039	9/07/2023	Simons	Matern Professional Engineering, Inc.	4/23/2024	6/3/2024	Giles Electric Company	6/3/2024	10/1/2024	3/30/2025	1. 8/12/2025 (NC)		Proposal
Longstreet, R. J. Elementary	Remodel Media Center	2648238	9/9/2025	Sowell	Baker Barrios Architects, Inc.	2/10/2026	N/A	Williams Company Building Division, Inc. (CM)	6/25/2024					CM Continuing Services Agreement - Exhibit TBD (GMP): date __
Mainland High	Baseball Field Lighting	2648275	9/9/2025	Bott	Matern Professional Engineering, Inc.	3/10/2026	5/14/2026							Bid Advertised 4/7/2026
Mainland High	Stormwater Upgrades	2548155	9/10/2024	Semon	CPH Consulting, LLC	2/25/2025	N/A	Wharton-Smith, Inc. (CM)	6/25/2024	9/2/2025	1/9/2026	1. 3/10/2026(A)		CM Continuing Services Agreement - Exhibit B (GMP): date 7/29/2025
Mainland High	Upgrade Stage Lighting	2648223	9/9/2025	Simons	SGM Engineering, Inc.									
McInnis, Louise S. Elementary	Renovations and Administration Addition	2347900	9/13/2022	TBD										FY23 Capital Project - as Approved by Board. Castaldi / DOE approval pending.
New Smyrna Beach High	Baseball and Softball Field Lighting	2648276	9/9/2025	Bott	Matern Professional Engineering, Inc.	4/14/2026								
New Smyrna Beach High	Replace Gutters and Downspouts	2648225	9/9/2025	Franco	Gale Associates \South\, Inc.	1/13/2026	5/14/2026							Bid Advertised 4/1/2026
New Smyrna Beach High	Upgrade Fire Alarm and Intrusion Monitoring	2648226	9/9/2025	Tucker	Matern Professional Engineering, Inc.	4/14/2026								

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

April 15, 2026

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Consultant (A/E)	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP - Construction Start [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Orange City Elementary	Renovations and Additions	2247841	9/14/2021	Martino	Schenkel & Shultz, Inc.	6/27/2023	N/A	Ajax Building Company, LLC (CM)	12/13/2022	Exhibit A 10/16/2023	Exhibit A 1/3/2026	Exhibit A 1. 5/28/2024 (D) 2. 8/27/2024 (D) 3. 3/25/2025 (NC)	Exhibit A	CM Services - Exhibit A (GMP): date 10/10/2023
Orange City Elementary	Renovations and Additions	2247841	9/14/2021	Martino	Schenkel & Shultz, Inc.	9/26/2023	N/A	Ajax Building Company, LLC (CM)	12/13/2022	Exhibit B 5/7/2024	Exhibit B 10/10/2025 6/43/2026	Exhibit B 1. 6/11/2024 (D) 2. 6/25/2024 (D) 3. 8/27/2024 (D) 4. 9/10/2024 (D) 5. 9/10/2024 (D) 6. 10/22/2024 (D) 7. 12/10/2024 (D) 8. 12/10/2024 (D) 9. 3/11/2025 (D) 10. 3/25/2025 (D) 11. 4/8/2025 (D) 12. 7/29/2025 (D) 13. 8/26/2025 (D)	Exhibit B	CM Services - Exhibit B (GMP): date 3/12/2024
Ormond Beach Middle	Upgrade Fire Alarm and Intrusion Monitoring	2648227	9/9/2025	Tucker	Matern Professional Engineering, Inc.	4/14/2026								
Osceola Elementary	Reroof Bldgs. 4 and 9	2548123	9/10/2024	Franco										FY25 Capital Project - As approved by Board.
Osteen Elementary	Replace Gutters and Downspouts	2548124	9/10/2024	Franco	A/R/C Associates, Inc.	6/3/2025	8/20/2025	Apex Roofing USA, LLC	9/9/2025	5/1/2026	7/29/2026			
Osteen Elementary	Modify Bus Loop Entrance	2648228	9/9/2025	TBD										FY26 Capital Project - As approved by Board
Palm Terrace Elementary	Replace Emergency Generator	2648229	9/9/2025	Bott	Johnson, Levinson, Ragan, Davila, Inc.									
Palm Terrace Elementary	Upgrade CEP	2648230	9/9/2025	Martino	Sabiston Engineering Group, Inc.	12/9/2025	N/A	Canaveral Construction Co., Inc. (CM)	6/25/2024	6/1/2026	8/3/2026			CM Continuing Services Agreement - Exhibit C (GMP): date 3/10/2026
Pathways Elementary	Replace Outside Air Units	2548125	9/10/2024	Larkin	GRAEF-USA, Inc.	1/14/2025	Rebid 5/28/2025 3/4/2026	COR3 Mechanical, LLC	6/24/2025	12/19/2025	2/20/2026	1. 10/14/2025 (D) 2. 3/10/2026 (A)		
Pathways Elementary	11 Classroom Addition	2548152	9/10/2024	Semon	Hall & Ogle Architects, Inc.	1/13/2026	N/A	A.M. Weigel Construction, Inc. (CM)	6/24/2025					CM Continuing Services Agreement - Exhibit A (GMP) date: 4/14/2026
Pathways Elementary	Replace Fire Alarm	2347935	9/13/2022	Simons	Matern Professional Engineering, Inc.	2/14/2023	Rebid 10/26/2023 4/18/2023	TECC, Inc.	11/14/2023	6/3/2024	6/3/2025			
Pathways Elementary	Upgrade Stage Lighting and Sound System	2648231	9/9/2025	Simons										FY26 Capital Project - As approved by Board

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

April 15, 2026

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Consultant (A/E)	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP - Construction Start [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Pine Ridge High	Upgrade HVAC, Ceiling and Lighting Bldg. 4	2548127	9/10/2024	Larkin	Sabiston Engineering Group, Inc.	1/14/2025	N/A	Wharton-Smith, Inc. (CM)	6/25/2024	6/2/2025	8/4/2025	Exhibit A 1. 6/3/2025 (D) 2. 12/9/2025 (A)		CM Continuing Services Agreement - Exhibit A (GMP): date 3/25/2025
Pine Ridge High	Upgrade Kitchen and Dining HVAC, Ceiling and Lighting	2648233	9/9/2025	Larkin	Sabiston Engineering Group, Inc.	12/9/2025	N/A	Wharton-Smith, Inc. (CM)	6/25/2024	6/1/2026	8/3/2026			CM Continuing Services Agreement - Exhibit TBD (GMP): date 3/10/2026
Pine Ridge High	Reclaimed Water Connection	2448061	9/07/2023	Moore	CPH Consulting, LLC									
Pine Ridge High	Replace Intercom	2648232	9/9/2025	Tucker										FY26 Capital Project - As approved by Board
Pine Trail Elementary	Replace Primary Playground	2648273	9/9/2025	Negron	N/A	N/A	N/A	Gametime	N/A	N/A	N/A	N/A	N/A	FY26 Capital Project - As approved by Board
Pine Trail Elementary	Intercom Replacement	2347939	9/13/2022	Simons										FY23 Capital Project - as Approved by Board
Pine Trail Elementary	Upgrade Stage Sound System	2648235	9/9/2025	Simons										FY26 Capital Project - As approved by Board
Pine Trail Elementary	Parent Loop Extension	2648234	9/9/2025	TBD	Zev Cohen and Associates									CM Continuing Services Agreement - Exhibit TBD (GMP): date __
Port Orange Elementary	Water Intrusion	2347987	1/10/2023	Bott	Harvard Jolly, Inc.		N/A	Wharton-Smith, Inc.	2/29/2024	9/9/2024	11/25/2025	1. 10/22/2024 (D) 2. 10/14/2025 (A)		Board declared emergency 1/10/2023.
Port Orange Elementary	Replace Fire Alarm	2648236	9/9/2025	Simons										FY26 Capital Project - As approved by Board
Read-Pattillo Elementary	K-8 Replacement School	2548151	9/10/2024	TBD										FY25 Capital Project - As approved by Board.
River Springs Middle	Replace Gutters and Downspouts	2548128	9/10/2024	Franco	Gale Associates \South\, Inc.	3/11/2025	5/20/2025	TC Metal Roofing, LLC	6/24/2025	11/24/2025	4/2/2026	1. 11/18/2025 (D)		
River Springs Middle	Convert Three Classrooms to Science Labs	2648240	9/9/2025	Sowell	Pond & Company Corporation	2/10/2026	N/A	Charles Perry Partners, Inc. (CM)	6/25/2024					CM Continuing Services Agreement - Exhibit TBD (GMP): date __
River Springs Middle	Parent Loop Extension	2648224	9/9/2025	TBD	HKS Architects, Inc.									CM Continuing Services Agreement - Exhibit TBD (GMP): date __
Seabreeze High	Upgrade MDP and Secondary Feeders Campus Wide	2648243	9/9/2025	Bott										FY26 Capital Project - As approved by Board
Seabreeze High	Replace Tile Roof and Coat Flat Roof Bldg. 14	2448040	9/07/2023	Franco	A/R/C Associates, Inc.	4/9/2024	8/28/2024	Atlantic Roofing II of Vero Beach, Inc.	9/24/2024	1/6/2025	8/22/2025 4/21/2025	1. 1/14/2025 (D) 2. 6/3/2025 (A) 3. 3/10/2026(A) 4. 4/14/2026(A)		
Seabreeze High	Reroof Bldg. 13	2548129	9/10/2024	Franco	A/R/C Associates, Inc.	1/14/2025	3/25/2025	TC Metal Roofing, LLC	4/22/2025	8/1/2025	12/17/2025 10/14/2025	1. 7/29/2025 (D)		
Seabreeze High	Reroof Bldg. 7	2648242	9/9/2025	Franco	Gale Associates \South\, Inc.									
Seabreeze High	Replace OAU Bldg. 3	2548184	11/12/2024	Larkin	Sabiston Engineering Group, Inc.	N/A	N/A	COR3 Mechanical, LLC	N/A	N/A	N/A	N/A	N/A	Board declared emergency 11/12/2024.

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

April 15, 2026

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Consultant (A/E)	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP - Construction Start [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Seabreeze High	Upgrade HVAC Bldgs. 7 and 15	2548130	9/10/2024	Larkin	Sabiston Engineering Group, Inc.	1/14/2025	N/A	Canaveral Construction Co., Inc. (CM)	6/25/2024	6/2/2025	8/4/2025	Exhibit A 1. 6/3/2025 (D) 2. 1/13/2026 (A) 3. 4/14/2026(D)		CM Continuing Services Agreement - Exhibit A (GMP): date 3/25/2025
Seabreeze High	HVAC Renovation Bldg. 3	2648241	9/9/2025	Larkin	Sabiston Engineering Group, Inc.	12/9/2025	N/A	Canaveral Construction Co., Inc. (CM)	6/25/2024	6/1/2026	8/3/2026			CM Continuing Services Agreement - Exhibit TBD (GMP): date 3/10/2026
Seabreeze High	Sand Volleyball Courts	2548165	9/10/2024	Negron Farrar	Gale Associates \South\, Inc.	2/25/2025	N/A	Bean Construction Inc. (CM)	6/25/2024	6/12/2025	9/25/2025 8/45/2025	1. 12/9/2025 (D)		CM Continuing Services Agreement - Exhibit B (GMP): date 6/3/2025
Seabreeze High	Elevator Upgrades	2648271	9/9/2025	Tucker				TK Elevator						Purchasing Agreement
Silver Sands Middle	Upgrade Condenser Water Loop	2648268	9/9/2025	Larkin	Sabiston Engineering Group, Inc.	2/10/2026	N/A	Williams Company Building Division, Inc. (CM)	6/25/2024					CM Continuing Services Agreement - Exhibit TBD (GMP): date __
Silver Sands Middle	Replace Gymnasium Bleachers	2648244	9/9/2025	Negron	Group 942 Architecture, P.A.	1/13/2026	4/2/2026							Bid Advertised 2/19/2026
Silver Sands Middle	Replace WSHP and Pumps Bldg. 12	2548134	9/10/2024	Semon	Sabiston Engineering Group, Inc.	1/14/2025	N/A	Air Mechanical & Service Corp. (CM)	6/25/2024	6/2/2025	8/4/2025			CM Continuing Services Agreement - Exhibit A (GMP): date 4/8/2025
Silver Sands Middle	Replace WSHP Bldg. 10	2648245	9/9/2025	Semon	Sabiston Engineering Group, Inc.									CM Continuing Services Agreement - Exhibit TBD (GMP): date __
Silver Sands Middle	Replace Stage Lighting and Sound System	2548133	9/10/2024	Simons	SGM Engineering, Inc.	10/28/2025	3/24/2026							Bid Advertised 2/4/2026.
Silver Sands Middle	Renovate Media Center	2648132	9/9/2025	Sowell	Baker Barrios Architects, Inc.	2/10/2026	N/A	Williams Company Building Division, Inc. (CM)	6/25/2024					CM Continuing Services Agreement - Exhibit TBD (GMP): date __
Small, Turie T. Elementary	Master Plan	2147822	9/8/2020	Laver	Little Diversified Architectural Consulting, Inc.	6/28/2022	N/A	Gilbane Building Company (CM)	Exhibit A 12/14/2021	Exhibit A 3/24/2023	Exhibit A 8/2/2024 7/14/2024	Exhibit A 1. 5/23/2023 (D) 2. 6/13/2023 (D) 3. 8/22/2023 (D) 4. 8/22/2023 (A) 5. 9/26/2023 (D) 6. 9/26/2023 (A) 7. 10/24/2023 (D) 8. 11/14/2023 (D) 9. 2/13/2024 (A) 10. 4/9/2024 (D) 11. 11/12/2024 (A) 12. 2/11/2025 (A) 13.10/14/2025 (D)	Exhibit A	CM Services - Exhibit A (GMP): date 1/24/2023. 12/13/2022: Board increased construction funding.
Small, Turie T. Elementary	Expand Cafeteria	2648256	9/9/2025	Sowell										CM Continuing Services Agreement - Exhibit TBD (GMP): date __

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

April 15, 2026

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.														
Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Consultant (A/E)	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP - Construction Start [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
South Daytona Elementary	Reroof Bldgs. 6, 7 and 8	2648247	9/9/2025	Franco	ECS Florida, LLC									
South Daytona Elementary	Renovate Media Center	2648246	9/9/2025	Sowell	HKS Architects, Inc.	3/10/2026	N/A	Bean Construction Inc. (CM)	6/25/2024					CM Continuing Services Agreement - Exhibit TBD (GMP): date __
South Daytona Elementary	Upgrade Kitchen Flooring, Lighting and Paint	2648248	9/9/2025	Sowell	HKS Architects, Inc.	2/10/2026	N/A	Bean Construction Inc. (CM)	6/25/2024					CM Continuing Services Agreement - Exhibit TBD (GMP): date __
South Daytona Elementary	Upgrade Fire Alarm and Intrusion Monitoring	2548135	9/10/2024	Tucker	Matern Professional Engineering, Inc.	2/11/2025	3/12/2025	TECC, Inc.	3/12/2025	6/5/2025	12/1/2025			
Southwestern Middle	Replace Gymnasium Bleachers	2648249	9/9/2025	Negron	Group 942 Architecture, P.A.	1/13/2026	4/2/2026							Bid Advertised 2-19-2026
Southwestern Middle	Convert Classroom to Science Lab Bldg. 8	2548136	9/10/2024	Sowell	Baker Barrios Architects, Inc.	2/25/2025	N/A	WELBRO Building Corporation (CM)	6/25/2024	6/2/2025	8/4/2025	1. 02/10/2026 (D)	3/26/2026	CM Continuing Services Agreement - Exhibit B (GMP): date 5/13/2025
Southwestern Middle	Renovate Kitchen and Multipurpose	2548137	9/10/2024	Sowell	Baker Barrios Architects, Inc.	2/25/2025	N/A	WELBRO Building Corporation (CM)	6/25/2024	6/2/2025	8/20/2025 8/4/2025	1. 10/28/2025 (NC)		CM Continuing Services Agreement - Exhibit A (GMP): date 5/13/2025
Spirit Elementary	Upgrade HVAC Bldg. 4	2448052	9/07/2023	Semon	OCI Associates, LLC	1/9/2024	N/A	Air Mechanical & Service Corp. (CM)	6/28/2022	6/3/2024	7/1/2025 8/2/2024	1. 10/14/2025 (NC) 2. 3/10/2026 (D)	3/13/2026	CM Continuing Services Agreement - Exhibit C (GMP): date 4/23/2024
Spirit Elementary	Upgrade HVAC Bldg. 7	2648250	9/9/2025	Semon	TLC Engineering Solutions, Inc.	1/13/2026	3/24/2026							Bid Advertised 2-10-2026
Spruce Creek Elementary	Replace 60 Ton Chiller	2648251	9/9/2025	Larkin	Kimley-Horn and Associates, Inc.	1/13/2026	3/11/2026							Bid Advertised 1/28/2026.
Spruce Creek High	Upgrade Main Electrical Switchgear	2548138	9/10/2024	Bott	Matern Professional Engineering, Inc.									
Spruce Creek High	Classroom Addition and Auditorium Remodeling	2247876	9/14/2021	Laver										FY22 Capital Project - As Approved by Board
Spruce Creek High	Resurface Tennis Courts	2648277	9/9/2025	Negron										FY26 Capital Project - As approved by Board
Spruce Creek High	Upgrade Fire Alarm and Intrusion Monitoring	2648252	9/9/2025	Tucker	Matern Professional Engineering, Inc.	4/14/2026								

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

April 15, 2026

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Consultant (A/E)	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP - Construction Start [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Starke, Edith I. Elementary	Renovations and Additions	2247840	9/14/2021	Franco	Song & Associates, Inc.	10/24/2023	N/A	Wharton-Smith, Inc. (CM)	3/28/2023	Exhibit A 4/8/2024	Exhibit A 1/29/2026 ~~9/17/2025~~ ~~7/20/2025~~	Exhibit A 1. 5/28/2024 (D) 2. 5/28/2024 (D) 3. 6/25/2024 (D) 4. 7/30/2024 (D) 5. 9/10/2024 (D) 6. 10/22/2024 (D) 7. 12/10/2024 (D) 8. 12/10/2024 (D) 9. 1/14/2025 (D) 10.3/25/2025 (D) 11. 4/8/2025 (D) 12. 4/22/2025 (D) 13. 5/13/2025 (D) 14. 5/13/2025 (A)	Exhibit A	CM Services Agreement - Exhibit A (GMP) date 02/27/2024
Sugar Mill Elementary	Replace Bldg. 11 Canopy	2648294	11/18/2025	Moore	Song & Associates, Inc.									
Sugar Mill Elementary	Parent Loop Extension	2648253	9/9/2025	TBD	CPH Consulting, LLC									CM Continuing Services Agreement - Exhibit TBD (GMP): date ____
Sugar Mill Elementary	11 Classroom Addition	2648237	9/9/2025	TBD										FY26 Capital Project - As approved by Board
Sunrise Elementary	Upgrade HVAC, Ceiling and Lighting Bldg. 2 and Chiller	2448053	9/07/2023	Larkin										FY24 Capital Project - as Approved by Board. Funding pushed to FY26.
Sweetwater Elementary	Replace 60 Ton Chiller	2548140	9/10/2024	Semon	OCI Associates, LLC	1/28/2025	6/5/2025 ~~4/3/2025~~	Air Mechanical & Service Corp.	6/24/2025	1/16/2026	3/13/2026 3/16/2026			
Taylor, T. Dewitt Middle - High	Replace Football Field Lighting	2347969	9/13/2022	Bott	Matern Professional Engineering, Inc.									
Taylor, T. Dewitt Middle - High	Upgrade Fire Alarm and Intrusion Monitoring	2448043	9/07/2023	Simons	Matern Professional Engineering, Inc.	4/23/2024	6/3/2024	Giles Electric Company	6/3/2024	10/1/2024	3/30/2025	1. 8/12/2025 (NC)		Proposal
Taylor, T. Dewitt Middle High	Sand Volleyball Courts	2648278	9/9/2025	Negron										Project cancelled
Taylor, T. Dewitt Middle High	Upgrade CEP	2648254	9/9/2025	Semon	OCI Associates, LLC	1/13/2026	N/A	COR3 Mechanical, LLC (CM)	6/25/2024					CM Continuing Services Agreement - Exhibit C (GMP): 4/14/2026
Timbercrest Elementary	Upgrade Boilers	2648255	9/9/2025	Semon	Sabiston Engineering Group, Inc.									

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

April 15, 2026

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.

Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Consultant (A/E)	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP - Construction Start [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Tomoka Elementary	Master Plan	2247839	9/14/2021	Sowell	BRPH Architects Engineers, Inc.	Exhibit B: 1/24/2023	N/A	WELBRO Building Corporation (CM)	9/13/2022	Exhibit B: 6/7/2023	Exhibit B: 7/2/2024 ~~7/8/2024~~	Exhibit B: 1. 6/13/2023 (D) 2. 6/27/2023 (D) 3. 8/8/2023 (D) 4. 8/22/2023 (D) 5. 10/24/2023 (D) 6. 12/12/2023 (D) 7. 12/12/2023 (D) 8. 2/27/2024 (D) 9. 3/12/2024 (D) 10. 11/12/2024 (A) 11. 02/10/2026 (D)	3/26/2026	CM Services Agreement - Exhibit B (GMP): 4/25/2023
Transportation - Daytona Beach	Replace Emergency Generator	2648204	9/9/2025	Bott	SGM Engineering, Inc.	4/14/2026								
Transportation - New Smyrna Beach	New Bus Lift	2320720-956.1	6/6/2023	Laver	Hall & Ogle Architects, Inc.	N/A	N/A	Bean Construction Inc.	N/A	N/A	N/A	N/A	N/A	Purchase Order
Transportation - New Smyrna Beach	Vehicle Lift Foundation	2548122	9/10/2024	Negron	Hall & Ogle Architects, Inc.	8/12/2025	N/A	Bean Construction Inc. (CM)	6/25/2024	1/5/2026	4/14/2026			
Transportation / Maintenance - Deltona	Replace Emergency Generator and MDP	2648209	9/9/2025	Bott	Kimley-Horn and Associates, Inc.									
Transportation / Maintenance - Deltona	Replace Fuel Island and Tanks	2648210	9/9/2025	Bott	Kimley-Horn and Associates, Inc.									
Transportation Warehouse - DeLand	Replace Emergency Generator and Freezer Lighting	2448044	9/07/2023	Bott	Matern Professional Engineering, Inc.	1/23/2024	3/13/2024	Chinchor Electric, Inc.	6/25/2024	1/13/2025	1/13/2026			
University High	Upgrade Fire Booster Pump and Controls	2548143	9/10/2024	Bott	GRAEF-USA, Inc.									
University High	Seal Abandoned Wells	2448045	9/07/2023	Martino	Sabiston Engineering Group, Inc.	12/12/2023	7/30/2024	Thompson Well & Pump, Inc.	8/27/2024	3/31/2025	7/2/2025 ~~5/30/2025~~	1. 10/14/2025 (A)	2/26/2026	
University High	Extend Parent Loop	2548185	12/10/2024	Moore	CPH Consulting, LLC	2/25/2025	3/11/2026							Bid Re-Advertised 2/4/2026.
University High	Press Box	2548142	9/10/2024	Simons	Gale Associates \South\, Inc.									CM Continuing Services Agreement - Exhibit __ (GMP): date __
University High	New Marquee	2548141	9/10/2024	Simons	Hall & Ogle Architects, Inc.	3/25/2026	5/14/2025	Bean Construction Inc.	6/3/2025	9/1/2025	1/13/2026 ~~9/4/2026~~		3/9/2026	
University High	Upgrade Fire Alarm and Intrusion Monitoring	2548144	9/10/2024	Tucker	Matern Professional Engineering, Inc.	2/11/2025	3/12/2025	TECC, Inc.	3/12/2025	6/5/2025	12/1/2025			
Volusia Pines Elementary	Upgrade HVAC Bldgs. 1, 2 and 6	2548146	9/10/2024	Semon	Sabiston Engineering Group, Inc.	1/14/2025	N/A	COR3 Mechanical, LLC (CM)	6/25/2024	12/19/2025	7/31/2026	1. 3/10/2026 (D)		CM Continuing Services Agreement - Exhibit B (GMP): date 11/18/2025

Note:
Changes from previous report in red text.

Volusia County Schools
Construction Project Tracking Report

April 15, 2026

The Construction Project Tracking Report reflects the current status of active construction projects; no projected data is contained within the report. The report is updated following each School Board meeting then published publicly on the Facilities Design & Construction website.														
Facility	Project Name	Project No.	Project Established [Board Date]	Project Manager	Consultant (A/E)	Phase III Docs [Board Date]	Bid/ Proposal [Date]	Contractor (CM)	Agreement [Date]	NTP - Construction Start [Date]	Substantial Comp. [Date]	Change Orders [Board Date]	CFI [Date]	Other Project Info.
Volusia Pines Elementary	Upgrade HVAC Bldgs. 3, 5 and 7	2648257	9/9/2025	Semon	Sabiston Engineering Group, Inc.									CM Continuing Services Agreement - Exhibit TBD (GMP): date __
Volusia Pines Elementary	Replace Fire Alarm	2548145	9/10/2024	Tucker	Cape Design Engineering, Co.	6/24/2025	8/28/2025	Carter Electric Co., Inc.	9/23/2025	12/15/2025	12/14/2026			Bid Approved - Contract Pending
Westside Elementary	Replace Doors and Hardware Bldg. 1	2347959	9/13/2022	TBD	Hall & Ogle Architects, Inc.									CM Continuing Services Agreement - Exhibit__ (GMP): date __
Woodward Avenue Elementary	Finishes and Infrastructure Bldgs. 1 and 2	2548147	9/10/2024	Martino	Hall & Ogle Architects, Inc.	3/25/2025	N/A	WELBRO Building Corporation (CM)	6/25/2024	9/2/2025	5/20/2026	Exhibit C 1. 9/9/2025 (D) 2. 10/14/2025 (D) 3. 11/18/2025 (D)		CM Continuing Services Agreement - Exhibit C (GMP): date 6/24/2025