


New Henry Clay High School

➤ Completed/Work in Progress:

- Geothermal well field drilling at the south end of the site is complete.
- KAWC installation of main waterline is complete.
- ICF and CIP concrete formwork placing and pouring, and the installation of IFAs at ICF walls is in progress.
- Laying of CMU walls and the installation of hollow metal frames is underway.
- Under-slab plumbing/electrical and concrete slabs are in progress.
- Steel erection is underway in areas A, B and C.
- Area D hollowcore and joist erection is complete.
- Above ceiling MEP installation is in progress at areas A,B and C.
- Installation of Stairs A, B and C is complete.
- West driveway retaining wall construction is in progress.
- Interior metal stud wall & soffit framing in progress at Areas A & B.

➤ Upcoming Look Ahead:

- Continue hauling in fill materials and continue site grading.
- Continue sanitary piping and manholes.
- Continue with ICF and CIP concrete walls.
- Continue laying CMU walls.
- Continue with under-slab plumbing and electrical.
- Continue pouring concrete slabs on grade.
- Continue installing IFAs and hollow metal frames.
- Continue with steel erection.
- Continue with above ceiling MEP installation.
- Continue retaining wall construction.



B PHASE 1 - BUILDING CONSTRUCTION CIRCULATION
SCALE: N.T.S.

New Henry Clay High School

Areas A & B (Classroom Wings) Levels 1 & 2: Metal Stud Wall, Soffit Framing and Installation of Hollow Metal Frames in Progress



New Henry Clay High School



Area A (Classroom Wing): Level 3 Floor Slab, CMU Walls and Hollow Metal Frame Installation in Progress



Week Ending April 17, 2026

New Henry Clay High School

Level 3 North-South Corridor: Steel Erection for Level 3 Floor Slab, Partial Slab, ICF, CMU, and Hollow Metal Frame Installation Underway



New Henry Clay High School

Area C (Classroom Wing) Level 3: Floor Slab, ICF and Laying CMU Walls is in Progress



Week Ending April 17, 2026

New Henry Clay High School

Level 2 North-South Corridor: ICF, CMU, and Hollow Metal Frame Installation Underway



Week Ending April 17, 2026

New Henry Clay High School

Left: Area E (Gym): Level 1 Foundations and ICF Wall Construction is Underway
Right: Area G (Classroom Wing): Floor Slab, Level 1 CMU and Hollow Metal Frame Installation is Underway



New Henry Clay High School

Left: Area A (Classroom Wing): First Layer of Air Barrier on ICF is Underway
Right: Area D (Multi-Purpose Room): Storm Shelter Concrete Cap / Roof is Complete

