

Helen Caise Wade Elementary School



➤ **Completed Work:**

- Laying of CMU masonry continues in the Cafeteria and the Second Floor.
- Placement of hollow core planks is complete for Mechanical Platform M302.
- MEP installation continues in the classroom, throughout the corridors, and the Administration Area.
- Installation of metal stud framing continues at the tops of the EX-type wall.
- Installation of electrical rough-ins has started in the Administration Area. Installed conduit and boxes were observed.
- Setting of the ICF forms continues at the second floor. Placement of concrete has begun at the ICF on the second floor.
- A previously report ICF blow out in the Kitchen has been repaired.
- Electrical panel tub has been placed in the second-floor electrical room. (Wiring has not yet been pulled).

➤ **Upcoming Work / Look Ahead:**

- Continue setting and filling the ICF forms.
- Continue placing concrete floor slabs.
- Continue laying of masonry in the kitchen area and the second floor.
- Continue the installation of MEP.
- Construction of the gymnasium
- Continue placing hollow core planks.
- Continue metal stud framing.

Helen Caise Wade Elementary School



North Side of the Site and Building



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Masonry Wall Separating the Kitchen and the Cafeteria



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Kitchen Office in the Kitchen



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Cut out ICF for the Installation of the Trusses



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Kitchen Blow Out Repair



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Wall of Dish Washing from Kitchen Side



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Installation of Electric Conduit in the Administration Area



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Installed Electric Conduit and Boxes



Week Ending April 24, 2026

Helen Caise Wade Elementary School



MEP installation in Corridor C01



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Media Center from the Second Floor



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Installation of MEP in the North Side First Floor Classroom



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Second Floor Classroom with Hollow Core Planks for Mech Platform M302



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Second Floor Classroom Separation Wall



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Second Floor Electrical Panel Tubs



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Second Floor Corridor Wall



Week Ending April 24, 2026

Helen Caise Wade Elementary School



Hollow Core Planks at Mech Platform M302



Helen Caise Wade Elementary School



West Face of the Building



Week Ending April 24, 2026