


New Henry Clay High School

➤ Completed/Work in Progress:

- Geothermal well field drilling at the south end of the site is complete.
- KAWC installation of main waterline is complete.
- ICF and CIP concrete formwork placing and pouring, and the installation of IFAs at ICF walls is in progress.
- Laying of CMU walls and the installation of hollow metal frames is underway.
- Under-slab plumbing/electrical and concrete slabs are in progress.
- Steel erection is underway in areas A, B and C.
- Area D hollowcore and joist erection is complete.
- Above ceiling MEP installation is in progress at areas A,B and C.
- Installation of Stairs A, B and C is complete.
- West driveway retaining wall construction is in progress.
- Interior metal stud wall & soffit framing in progress at Areas A & B.

➤ Upcoming Look Ahead:


- Continue hauling in fill materials and continue site grading.
- Continue sanitary piping and manholes.
- Continue with ICF and CIP concrete walls.
- Continue laying CMU walls.
- Continue with under-slab plumbing and electrical.
- Continue pouring concrete slabs on grade.
- Continue installing IFAs and hollow metal frames.
- Continue with steel erection.
- Continue with above ceiling MEP installation.
- Continue retaining wall construction.



B PHASE 1 - BUILDING CONSTRUCTION CIRCULATION
SCALE: N.T.S.


New Henry Clay High School

HCHS Living Lab Students Tour the New HCHS Construction Site
[Level 1 Area A (Classroom Wing): Looking at Framing for Ceilings and Overhead MEP Systems]



New Henry Clay High School

HCHS Living Lab Students Tour the New HCHS Construction Site
[Level 1 Area B (Classroom Wing): Looking at the Recent Installation of Stair D]




New Henry Clay High School

HCHS Living Lab Students Tour the New HCHS Construction Site
[Level 1 North-South Corridor - Looking at the Overhead MEP Systems, and 2-Story Gym Lobby Area]



New Henry Clay High School

HCHS Living Lab Students Tour the New HCHS Construction Site
[Level 1 Area C (Classroom Wing): Looking at Art Classrooms & Discussing On-Site Coordination of Trades]



New Henry Clay High School

HCHS Living Lab Students Tour the New HCHS Construction Site
[Level 1 Area F (Gym & Theater): Looking at Foundations in Progress, and Geothermal Piping/Systems]



New Henry Clay High School

HCHS Living Lab Students Tour the New HCHS Construction Site
[Level 1 Area F (Gym & Theater): Looking at Electrical Conduit at Switch Gear Room, and CMU Wall Construct.



New Henry Clay High School

HCHS Living Lab Students Tour the New HCHS Construction Site
[Level 1 Area G - Looking at Preparations for Floor Slabs, CMU Walls and Hollow Metal Frame Progress]

