



Mount Nittany Elementary School

Expansion Project Update

04/06/2026











Mount Nittany Elementary School

Current Progress

- Brick - 85% complete
- Roofing - 80% complete
- Flat roofs complete, metal roof at 75%
- Bathroom tile complete
- Solar installation has started
- Plumbing fixtures being set in place



Mount Nittany Elementary School

Next Steps:

- Continued casework in classrooms and hallways
- Ongoing painting
- Ceiling grids
- Walk-in freezer and cooler install
- Final start up of heat pump system in South wing



Mount Nittany Elementary School

Current Schedule:

- Schedule Update #9
 - Final clean of new addition week of May 25th
 - Final clean of work in existing school week of August 3rd
- No anticipated disruptions for the start of the 2026-27 school year



Mount Nittany Elementary School

Questions?