

# Norman Rockwell Elementary

## Construction Update #15

May 5, 2026



Rebuild & Enlarge Construction Timeline: April 2025-December 2026

The Rockwell Construction Team had some big milestones over Spring Break! The new electrical utility connection that powers the whole school was connected by PSE and our trade partners. Also you may have noticed that the covered play area was demolished on the existing school to make way for the new bus loop path. Classroom pods are quickly filling with casework, ceiling grid, and finishes like paint. See photos below.

Our construction team continues to grow, with over 100 craftworkers and tradespeople on site daily, all working together to build the new Rockwell Elementary.



Photo: Interior classroom casework.

Please reach out to Ina Holzer with questions and/or requests for information (contact information below).

### Project Team:

LWSD Senior Project Manager, Ina Holzer, [iholzer@lwsd.org](mailto:iholzer@lwsd.org)  
 Lydig Site Superintendents, Jason Schmidt and Steve Fromm  
 Lydig Senior Project Manager, Ian McDonald

Learn more: [www.lwsd.org/Rockwell-Rebuild](http://www.lwsd.org/Rockwell-Rebuild)



Photos: (Left) Exterior covered play area connected to the gym.  
 (Right) Exterior view into the courtyard.

### Schedule Update

The new building is on track to welcome students for the 2026-27 school year. Demolition of existing building is scheduled for July 2026 with the last phase of the project – Phase 4 targeted for completion in December 2026. Phase 4 includes the new playground, new parking, and new pick-up/drop-off loop.

### Working Hours:

Standard working hours: 7 a.m. – 4 p.m. Monday-Friday  
 Throughout the course of this project, construction may occur late and/or on work weekends to maintain schedule. In those circumstances, we will abide by the City of Redmond's noise and work hour ordinances (as follows):

- 7 a.m. – 7 p.m. Monday - Friday
- 9 a.m. – 6 p.m. Saturday
- Not allowed on Sunday/Legal Holidays

### Deliveries:

The primary construction entrances will be on 162nd Ave NE. Deliveries will not be allowed outside of our working hours. Deliveries will not occur during pick up and drop off times.

### Noise & Vibration:

Lydig adheres to all local and state noise codes. Heavy machinery and construction equipment shall not be operated during non-working hours. Trucks and equipment idling will not be permitted to idle on site before 7 a.m. Please note the back-up alarms on our vehicles and equipment are required by WISHA and cannot be disabled.

### Personal Conduct:

All Lydig employees and subcontractors undergo a mandatory safety and personal conduct orientation meeting. This includes, but is not limited to, site regulations on language, harassment, music/radios, tobacco use, litter and leaving/entering the job site.

