

Foster School Construction Update

April 2026



EVANSTON/SKOKIE
SCHOOL DISTRICT 65

Every Child, Every Day, Whatever it Takes

Foster School Construction Update




Completed	Current	Next Up
<ul style="list-style-type: none">● Ceiling grids & lighting fixtures● Acoustic panels● HVAC system start-up● Solar panels● Site work - grading● Marker boards install● Window shades● Gym equipment	<ul style="list-style-type: none">● Ceramic floor & wall wainscot tile installation● LVT tile flooring and stair treads● Form work for curbs and sidewalks● Drains for playground & planter beds● Final cleaning for the 2nd floor● Kitchen equipment install	<ul style="list-style-type: none">● Exterior lighting● Playfield and running track● Playground● Basketball court● Plantings and seeding● Fencing● Gym bleachers

Foster School Construction Update



Solar Panels

Over 243 panels will provide 199 kWh of electricity to the school



Heritage Hall


Lighting, acoustic panels, porcelain tile, and painting are complete

Foster School Construction Update



Learning Stair

Flooring installed prior to the install of treads and cushions



Playfield and South Side of Building

Prepping for the field, playground, gardens, basketball court, and running track

Foster School Construction Update



Gardens

Dirt is set between new sidewalks and the south side of the building



Ashland Ave Entrance

Sidewalks ready for pedestrian traffic at the Atrium entrance



Drama Room

Carpeted with the marker boards hung on the south wall

Foster School Construction Update



Gym

Side wall baskets border the phoenix logo



Gym

Climbing wall with a protective safety mat when not in use

Financial Update



Remaining Construction Work: **\$4,88,877 (13.3%)**

● General Trades	12%	● Kitchen Equipment	22%
● Paint	31%	● Playground	100%
● Plumbing	8%	● Sidewalks/Curbs	66%
● Electrical	6%	● Landscaping	100%
● Flooring	10%	● Fencing	100%
● Fire Prevention Systems	11%	● Site Work	46%
● HVAC/Mechanical	10%	● Mixed Metals	100%
● Roofing	7%	● FF&E Install/Moving	100%
● Windows	8%	● Safe Walk Routes	100%

100% Completed Work: Site Clearing, Ground Improvements, Precast Walls, Building Concrete, Steel

Foster School Monthly Budget Update -- April 2026

