



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Setting Joist in Area B & C.
- Topped off Elevator Shaft in Area A.
- Continued Installation of The Storm Structure.

GOALS NEXT 2 WEEKS:

- Continue Installing Joist & Decking in Area B & C.
- Continue Underground Plumbing Throughout the Project.
- Continue Site Grading for the Playground & Tennis Courts.

PROJECT HIGHLIGHT THIS WEEK:

- Received Primed and Painted Structural Steel for The Natatorium (Area B).
- Construction Bulletin 08 Released.

Photos or Visual Assets:



Structural Steel – South Side of Area C








Joist Installation – Aerial View of Area B and C

DATE: May 8th, 2026

MRCC PROJECT PROGRESS:





MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete 3/25/26
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: May 8th, 2026

MORE PROGRESS PHOTOS:



Masonry Staircase – West Side Area C



Masonry Wall – North Side of Area C



Storm Preparation – East Side of Playground



Site Grading – East Side of Tennis Courts