



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Steel Column & Joist Install – Area B
- Elevator Shaft Top Out & Stair Shaft Progress
- Site Storm Installation Under Parking Areas & Playfield

GOALS NEXT 2 WEEKS:

- Continue Main Structure Steel Erection- Area B
- Complete Area A2 Stair Shaft
- Continue Load Bearing Masonry Area A2 & C Prior To Steel Erection







PROJECT HIGHLIGHT THIS WEEK:

- Joist Installation Progress And Initial Decking Install
- Sawcutting And Excavation Work Started For Area A1 Construction Bulletin 01 Work.

DATE: May 3, 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete 3/25/26
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion

Photos or Visual Assets:



Steel Joist Installation- Area B1 Fitness & Weight Studio



Steel Joist Installation– Area B1 Mechanical Room



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: May 3, 2026

MORE PROGRESS PHOTOS:



Stair Shaft Progress- Area C1



Elevator Shaft Top Out & Stair Shaft Progress- Area A2



Steel Erection & CMU Stairwell Progress – Area C1



Steel Erection – View From Main Entry Through Natatorium