



Iberville Parish School Board

Louis Voiron, Jr., Ed.D.
*Superintendent
Secretary/Treasurer*

Mario Migliacio
President

Daven Tullier
Vice-President

DISTRICT FACILITY PROJECT UPDATES Fiscal Year 2026

EAST IBERVILLE ELEMENTARY/HIGH SCHOOL

- **Field House:** \$3,800,000
- **Welding / Pipefitting Classroom:** \$500,000 (bid accepted \$348K)
 - Start date: 03/30/26
 - Electrical Fixture Removal 100%
 - HVAC Grills System 100%
 - Remove Ceiling System 50%
 - Install Electrical Pathways 50%
- **East Iberville Baseball / Softball Field:** \$5,600,000
 - Curbs and Backstop footing – Baseball 35%
 - Paving and Foundation 85%
 - Turf base Drainage – Baseball 0%
 - Install artificial turf – Baseball 0%
 - Install chain link fence 15%
 - Softball Backstops 100%
 - ERECT PEMBs 100%
 - Plumbing Sitework - baseball 80%
 - Plumbing trim out 0%
 - HVAC Rough In 100%
 - HVAC trim out 0%
 - Electrical slab rough in 100%

- Electrical site work 100%
- Electrical Wall rough in 100%
- Electrical trim out 0%

IBERVILLE ELEMENTARY SCHOOL

- **Installation of new boiler:**
 - Installation: 6/1/26
 - Equipment onsite 2/13/26
 - Demo 0%
 - Installation of new boiler 0%
 - Start up and system test 0%
 - Clean area 0%

MSA-WEST ACADEMY

- **Installation of new MSAW-PAC Boiler:**
 - Installation of new boiler 100%
 - Start up and system test 95%
 - Clean area 100%

NORTH IBERVILLE ELEMENTARY/HIGH SCHOOL

- **New Classroom Building G: \$5,014,000**
 - Alternate #1
 - Punchlist 95%
 - FM review 0%

PLAQUEMINE HIGH SCHOOL

- **PHS Kitchen Reno: \$2,339,000**
 - Waiting on new doors 6/01/26

- **PHS Batting Cage Buildout: \$450,000**
 - Demo panels 100%
 - Installation of new insulation 100%
 - Rough In MEP 90%
 - Plywood, Drywall 0%
 - Interior Painting 0%
 - Suspended Ceiling Installation 0%
 - MEP Trim Out 0%
 - Interior Finish 0%
 - Final Clean 0%
 - Substantial Completion 6/15/26

- **PHS Football Complex Reno: \$1,947,000**
 - Start date: 5/04/26
 - Mobilize 25%
 - Demo Turf 0%

MULTI-CAMPUS PROJECT:

- **Multi-Campus Greenhouse Project: \$678K**
 - Strip and Level pad 100%
 - Install and Tie in Site MEP 75%
 - Deliver and stockpile pea gravel 75%
 - Drill footing holes 75%
 - Pour concrete footing and place posts 50%
 - Erect greenhouse 25%
 - Sidewalks 0%
 - MEP Rough In Greenhouse 0%
 - Install irrigation 0%
 - Install heating equipment 0%
 - Install hose bibs 0%
 - Final site cleanup 0%
 - Substantial Completion 6/01/26