



CONSTRUCTION UPDATE



MEETING
BOARD OF TRUSTEES
May 11th, 2026



2025 PROJECTS

**ZIONSVILLE COMMUNITY HIGH SCHOOL
LOCKER ROOM ADDITION**



PROGRESS TO DATE

COMPLETED

- 2nd floor elevated slab
- Exterior concrete masonry walls
- Existing locker room demolition

STARTED

- Brick veneer
- Interior concrete masonry walls
- Mechanical, electrical & plumbing rough-in
- Roofing
- Water main relocation



ZCHS LOCKER ROOM ADDITION & RENOVATION



MASONRY VENEER

ZCHS LOCKER ROOM ADDITION & RENOVATION



1ST FLOOR ADDITION

ZCHS LOCKER ROOM ADDITION & RENOVATION



2ND STORY ADDITION



PROGRESS NEXT 60 DAYS

COMPLETE

- Brick veneer
- Water main relocation
- Roofing
- Windows & storefronts
- Interior concrete masonry walls
- Mechanical, electrical & plumbing rough-ins
- Concrete locker room benches

START

- Pavement improvements
- Interior finishes
- Acoustical ceiling tile
- Basketball court polyurethane floor system





2025 PROJECTS

EARLY LEARNING & EDUCATIONAL SERVICES CENTER



PROGRESS TO DATE

COMPLETED

- Foundation footings
- Foundation concrete masonry blocking
- Under slab electric and plumbing

STARTED

- Steel erection & roof decking
- Concrete masonry walls
- Concrete slabs on grade and deck
- Exterior stud framing
- Overhead mechanical & plumbing rough-in
- Geothermal wells



ZCS EARLY LEARNING & EDUCATIONAL SERVICES CENTER



FEBRUARY 25TH, 2026 PROGRESS

ZCS EARLY LEARNING & EDUCATIONAL SERVICES CENTER



APRIL 6TH, 2026 PROGRESS

ZCS EARLY LEARNING & EDUCATIONAL SERVICES CENTER



MAY 5TH, 2026 PROGRESS



PROGRESS NEXT 60 DAYS

COMPLETE

- Steel erection
- Concrete slabs on grade & 2nd floor
- Gas pipeline relocation

CONTINUE

- Exterior stud framing
- Concrete masonry walls
- Overhead mechanical & plumbing rough-in
- Asphalt roads
- Geothermal wells

START

- Roofing
- Interior stud framing





2026 PROJECTS

**Zionsville Commiunity High School
Auditorium Renovation**



PROGRESS TO DATE

COMPLETED

- State & local permits
- Interior selective demolition
- Concrete ramps
- Scaffolding

STARTED

- Mechanical, electrical & plumbing rough-in



ZCHS - AUDITORIUM RENOVATION



STAGE VIEW DEMOLITION

ZCHS - AUDITORIUM RENOVATION



SCAFFOLDING



2026 PROJECTS

Summer District Wide Improvements



PROGRESS TO DATE

COMPLETED

- Local permits

STARTED

- UNION / ZWMS: Temperature controls
- ZWMS / BME / SGE: Sidewalk & curb replacement



SUMMER DISTRICT WIDE IMPROVEMENTS



ZWMS SELECTIVE CONCRETE REPLACEMENT



PROGRESS NEXT 60 DAYS

COMPLETE

- ZWMS / BME / SGE: Concrete sidewalk & curb replacement
- ZWMS: Demolition of track surface

START

- UNION / ZWMS / BME / SGE: Intercom & fire alarm replacement
- EAGLE: Exterior siding & column improvements
- ZWMS / ZMS : Auditorium renovations
- ZWMS / BME / SGE: Parking lot asphalt replacement
- ZWMS: Track asphalt pavement
- ZHS : Natatorium & Stadium Sound system improvements





WORK BASED LEARNING



Lindsey Kraick – Departmental Coordinator



- Partnership with Mr. Marshall
- Career and Job Fair participation
- Classroom presentations
- Internship lifecycle – recruiting through onboarding
- Ongoing check ins and support





ZCHS INTERNS: Dane Carr & Luke Peevler

- Internship Tasks
- Team Support
- Achievements
- Challenges
- Skills Learned
- Future Plans & Goals





CONSTRUCTION UPDATE



MEETING
BOARD OF TRUSTEES
May 11th, 2026