



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Continued Installation of Structural Steel in Area B & C
- Poured New Column Pads – Area A
- Initial Grading Of Pump Track

GOALS NEXT 2 WEEKS:

- Pour Concrete Walls Around Pump Track.
- Start Installation Of Metal Decking & Detailing - Area B
- Continue Site Grading and Pad Prep for the Playground & Tennis Courts.

PROJECT HIGHLIGHT THIS WEEK:

- Layout Of Site Lighting Complete
- Generator Pad Rough-In & Staking Complete.

DATE: May 15th, 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete 3/25/26
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion

Photos or Visual Assets:



Pump Track – Southwest View



Site Underground Storm – South View



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: May 15th, 2026

MORE PROGRESS PHOTOS:



Masonry Wall – South Side of Area C



Structural Steel – East Side of Area B



Column Pads – Area A



Generator Rough-In & Pad Staking