

# Palmer High School Transformation Newsletter



## Project Gazette (April / Week of the 27th / Issue #22)

### GENERAL INFORMATION

Project:	Palmer High School Transformation
Location:	Colorado Springs
Client:	Colorado Springs School District 11
General Contractor:	Adolfson and Peterson Construction (AP)

### Overview:

Geothermal well drilling has been completed; crews continue to install below grade laterals. Precast panels are being installed in place, ~69% complete. Topping slab prep is ongoing on levels 1 – 3. Overhead electrical rough ins have started at the basement level. Damp proofing application has started on the East elevation.

### LOOK-AHEAD SCHEDULE

Week of: 04/27/2026

- Precast erection is 72% complete with 580 pieces set to date.
- Roof level topping slab was placed on Friday (4/24).
- Topping slab prep ongoing on level 1 and continues to levels 2 & 3.
- Geothermal well lateral installations continue.
- Electrical is starting overhead rough ins at the basement level.
- MEP hanger installs at all levels wrapping up to grid line F.1.

- Damp proofing application on the East elevation has started with the perimeter drain installation to follow.

### SITE LOGISTICS & SAFETY

- Access / Deliveries:
  - All deliveries and site access are being managed through the East Boulder St. entrance.
  - Precast materials are being delivered continuously until May.
- Trucking Hours
  - Monday 10 am – 3 pm
  - Tuesday – Saturday 9am – 4pm
- Site Layout Changes:
  - Controlled Access zone for crane swing radius is roped off with limited access signage.
- Safety Focus: **Back to The Basics**
  - Enforcing smoking/vaping rules
  - General and task specific PPE
  - Controlled access signage
  - Materials on the roof level secured
  - Pre-task planning worksheets completed daily
  - Housekeeping in all areas
  - Site lock up and security procedures

### COORDINATION & COMMUNICATION

- Construction Parking
  - Crews to utilize St. Vrain and adjoining streets.
- Noise
  - This week, equipment on-site will produce noises. Large equipment operating by the Aux Gym this week and ongoing.

# Palmer High School Transformation Newsletter



## PROJECT HIGHLIGHTS & PHOTOS

