

# Palmer High School Transformation Newsletter



**Project Gazette**  
(May / Week of the 11th / Issue #24)

## GENERAL INFORMATION

Project:	Palmer High School Transformation
Location:	Colorado Springs
Client:	Colorado Springs School District 11
General Contractor:	Adolfson and Peterson Construction (AP)

### Overview:

Well field lateral installs are ongoing. Precast panels are being installed in place, ~83% complete. Level 3 south topping slab to be placed on Tuesday May 12<sup>th</sup>. MEPF rough ins are ongoing in the basement and level 1. Framing is ongoing in the basement and level 1.

## LOOK-AHEAD SCHEDULE

Week of: 05/11/2026

- Precast erection continues with 660 pieces set at 83% complete
- Precast wash and patch underway on the SE elevation
- Level 3 South topping slab places on Tuesday May 12<sup>th</sup>
- Well field laterals continue with a projected completion of June
- MEP rough ins under way in basement and level 1
- Framing is underway in the basement and level 1
- Damp proofing has started on the West elevation

- East perimeter drain installs are 50% complete.

## SITE LOGISTICS & SAFETY

- Access / Deliveries:
  - All deliveries and site access are being managed through the East Boulder St. entrance.
  - Precast materials are being delivered continuously until May.
- Trucking Hours
  - Monday 10 am – 3 pm
  - Tuesday – Saturday 9am – 4pm
- Site Layout Changes:
  - Controlled Access zone for crane swing radius is roped off with limited access signage.
- Safety Focus: **Ladder Safety**
  - Always keep two hands and one foot, or two feet and one hand, on the ladder.
  - Place the base 1 foot away from the wall for every 4 feet of ladder height.
  - Check for damaged rungs, loose screws, and slippery materials before climbing. If damaged, remove it from service.
  - Set up on stable, level ground. Secure the top and bottom of the ladder to prevent sliding.

## COORDINATION & COMMUNICATION

- Construction Parking
  - Crews to utilize St. Vrain and adjoining streets.
- Noise
  - Equipment on-site will produce noise. Large equipment operating by the Aux Gym this week and ongoing.

# Palmer High School Transformation Newsletter



## PROJECT HIGHLIGHTS & PHOTOS

