
Monthly Newsletter



May 2026



May Construction Update for the New Maury High School

Site work continues to progress steadily across the project. The SWMF 3 chambers and stone installation are now complete, and fine-grading activities are expected to begin soon. Multiple storm runs are ongoing on both the east and west sides of Llewellyn. In the baseball area, the parking lot curb has been set, and paving operations are anticipated to begin very soon. Press boxes and dugouts for the ballfields are currently being formed and poured, with completion expected within the next couple of weeks.

Building activities are also advancing across several areas of the project. The last area of foundations are underway and scheduled to be completed in the coming weeks – the MEP trades are following behind the foundations to get their underground rough-ins installed. A big milestone of achieving the first concrete slab on grade was completed on Thursday, 5/14 – with another pour scheduled before the end of May. Elevator 1 shaft is now complete with Elevator 2 vertical construction to begin in the coming week along with the construction of 2 stair towers.