



Measure S Bond Program Financial Report

Data thru 4/30/2026

	Budget	Contracted to Date	Expended to Date	FY 25/26 Expense Jul '25 - Jun '26 YTD	% Expended
PROGRAM					
Phase 1	\$166,646,068	\$166,646,068	\$166,646,068	\$0	100.00%
Phase 2	\$112,568,157	\$110,056,573	\$108,886,216	\$5,686,212	96.73%
Unallocated Bond Funds	\$5,234,506	\$0	\$0	\$0	0.00%
TOTAL	\$284,448,731	\$276,702,641	\$275,532,284	\$5,686,212	96.87%

Canyon High School					
Phase 1 - HS Science Center	\$54,223,926	\$54,223,926	\$54,223,926	\$0	100.00%
Phase 2 - Campus Modernization	\$11,561,288	\$11,167,526	\$11,160,600	\$11,378	96.53%
Phase 3 - Campus Modernization	\$1,102,287	\$1,102,287	\$0	\$0	0.00%
Unallocated Bond Funds	\$5,112,499	\$0	\$0	\$0	0.00%
TOTAL	\$72,000,000	\$66,493,738	\$65,384,526	\$11,378	90.81%

El Modena High School					
Phase 1 - HS Science Center	\$35,713,932	\$35,713,932	\$35,713,932	\$0	100.00%
Phase 2 - Campus Modernization	\$38,212,342	\$37,776,058	\$37,138,542	\$3,182,543	97.19%
Phase 3 - Campus Modernization	\$2,020,683	\$2,020,683	\$93,177	\$93,177	4.61%
Unallocated Bond Funds	-\$3,946,957	\$0	\$0	\$0	0.00%
TOTAL	\$72,000,000	\$75,510,673	\$72,945,651	\$3,275,720	101.31%

Orange High School					
Phase 1 - HS Science Center	\$42,402,901	\$42,402,901	\$42,402,901	\$0	100.00%
Phase 2 - Campus Modernization	\$26,560,538	\$26,127,378	\$26,006,031	\$1,249,432	97.91%
Phase 3 - Campus Modernization	\$348,500	\$348,500	\$0	\$0	0.00%
Unallocated Bond Funds	\$2,688,061	\$0	\$0	\$0	0.00%
TOTAL	\$72,000,000	\$68,878,779	\$68,408,932	\$1,249,432	95.01%

Villa Park High School					
Phase 1 - HS Science Center	\$34,305,310	\$34,305,310	\$34,305,310	\$0	100.00%
Phase 2 - Campus Modernization	\$36,233,988	\$34,985,611	\$34,581,043	\$1,242,859	95.44%
Phase 3 - Campus Modernization	\$79,800	\$79,800	\$0	\$0	0.00%
Unallocated Bond Funds	\$1,380,902	\$0	\$0	\$0	0.00%
TOTAL	\$72,000,000	\$69,370,721	\$68,886,352	\$1,242,859	95.68%

	Budget	Contracted to Date	Expended to Date	FY 25/26 Expense Jul '25 - Jun '26 YTD	% Expended
Canyon High School					
Canyon HS Science Center - Phase 1					
Soft Costs - Planning & Development	\$4,116,142	\$4,116,142	\$4,116,142	\$0	100.00%
5811 - Miscellaneous Fees	\$94,704	\$94,704	\$94,704	\$0	100.00%
5850 - Outside Professional Services	\$19,753	\$19,753	\$19,753	\$0	100.00%
5891 - Outside Printing	\$10,950	\$10,950	\$10,950	\$0	100.00%
5894 - Publications/Advertisements	\$2,605	\$2,605	\$2,605	\$0	100.00%
6210 - Architect/Engineering Fees	\$3,262,670	\$3,262,670	\$3,262,670	\$0	100.00%
6211 - Architect/Engineering Reimbursables	\$37,587	\$37,587	\$37,587	\$0	100.00%
6219 - Architect/Engineering Change	\$10,058	\$10,058	\$10,058	\$0	100.00%
6220 - DSA Plan Check Fees	\$543,754	\$543,754	\$543,754	\$0	100.00%
6240 - Preliminary Tests	\$103,960	\$103,960	\$103,960	\$0	100.00%
6250 - Other Costs-Planning	\$30,102	\$30,102	\$30,102	\$0	100.00%
Hard Costs - Construction	\$50,107,784	\$50,107,784	\$50,107,784	\$0	100.00%
5510 - Gas	\$2,445	\$2,445	\$2,445	\$0	100.00%
5520 - Electric	\$13,588	\$13,588	\$13,588	\$0	100.00%
5640 - Repairs/Services/Non Capital Improvements	\$88,249	\$88,249	\$88,249	\$0	100.00%
6200 - Buildings/Improvement of Building	\$22,792	\$22,792	\$22,792	\$0	100.00%
6265 - Commissioning	\$60,683	\$60,683	\$60,683	\$0	100.00%
6270 - Main Building Contractor	\$41,969,166	\$41,969,166	\$41,969,166	\$0	100.00%
6271 - Construction Management Reimbursables	\$12,728	\$12,728	\$12,728	\$0	100.00%
6272 - Construction Management Fees	\$3,237,260	\$3,237,260	\$3,237,260	\$0	100.00%
6274 - Other Construction	\$914,914	\$914,914	\$914,914	\$0	100.00%
6276 - Interim Housing	\$191,995	\$191,995	\$191,995	\$0	100.00%
6277 - Program Management Reimbursables	\$81,427	\$81,427	\$81,427	\$0	100.00%
6278 - Program Management Fees	\$1,331,918	\$1,331,918	\$1,331,918	\$0	100.00%
6280 - Construction Testing	\$533,238	\$533,238	\$533,238	\$0	100.00%
6290 - Inspection	\$567,952	\$567,952	\$567,952	\$0	100.00%
6400 - Equipment	\$1,079,428	\$1,079,428	\$1,079,428	\$0	100.00%
Total Canyon HS Science Center (Phase 1)	\$54,223,926	\$54,223,926	\$54,223,926	\$0	100.00%
Canyon HS Modernization (Phase 2)					
Soft Costs - Planning & Development	\$834,804	\$757,192	\$752,734	\$0	90.17%
5751 - Interfund Printing	\$500	\$220	\$220	\$0	44.00%
5811 - Miscellaneous Fees	\$992	\$992	\$992	\$0	100.00%
5850 - Outside Professional Services	\$35,000	\$16,732	\$16,732	\$0	47.81%
5891 - Outside Printing	\$13,446	\$2,936	\$2,936	\$0	21.83%
5894 - Publications/Advertisements	\$2,531	\$2,531	\$2,531	\$0	100.00%
6210 - Architect/Engineering Fees	\$613,994	\$610,831	\$610,831	\$0	99.48%
6211 - Architect/Engineering Reimbursables	\$23,550	\$0	\$0	\$0	0.00%
6220 - DSA Plan Check Fees	\$78,030	\$72,581	\$72,581	\$0	93.02%
6240 - Preliminary Tests	\$41,762	\$46,220	\$41,762	\$0	100.00%
6250 - Other Costs-Planning	\$25,001	\$4,151	\$4,151	\$0	16.60%
Hard Costs - Construction	\$10,726,485	\$10,410,333	\$10,407,866	\$11,378	97.03%
4310 - Supplies	\$11,039	\$11,039	\$9,610	\$0	87.06%
4312 - Software/Licenses	\$4,977	\$1,771	\$1,771	\$0	35.59%
4410 - Inventory/Equip > \$1,500 - \$9,999	\$52,000	\$34,497	\$33,901	\$0	65.19%
5692 - Reserve	\$50,000	\$0	\$0	\$0	0.00%

	Budget	Contracted to Date	Expended to Date	FY 25/26 Expense Jul '25 - Jun '26 YTD	% Expended
Canyon High School					
6265 - Commissioning	\$30,000	\$18,479	\$18,036	\$0	60.12%
6270 - Main Building Contractor	\$8,441,339	\$8,441,339	\$8,441,339	\$0	100.00%
6271 - Construction Management Reimbursables	\$1,775	\$25	\$25	\$0	1.41%
6272 - Construction Management Fees	\$689,610	\$689,609	\$689,609	\$0	100.00%
6274 - Other Construction	\$252,813	\$235,001	\$235,001	\$11,378	92.95%
6277 - Program Management Reimbursables	\$26,994	\$25,680	\$25,680	\$0	95.13%
6278 - Program Management Fees	\$564,402	\$505,893	\$505,893	\$0	89.63%
6280 - Construction Testing	\$53,786	\$6,195	\$6,195	\$0	11.52%
6290 - Inspection	\$246,096	\$142,151	\$142,151	\$0	57.76%
6400 - Equipment	\$301,654	\$298,654	\$298,654	\$0	99.01%
Total Canyon HS Modernization (Phase 2)	\$11,561,288	\$11,167,526	\$11,160,600	\$11,378	96.53%
Canyon HS Campus Modernization (Phase 3)					
Soft Costs - Planning & Development	\$1,102,287	\$1,102,287	\$0	\$0	0.00%
5751 - Interfund Printing	\$0	\$0	\$0	\$0	
5811 - Miscellaneous Fees	\$0	\$0	\$0	\$0	
5850 - Outside Professional Services	\$0	\$0	\$0	\$0	
5891 - Outside Printing	\$0	\$0	\$0	\$0	
5894 - Publications/Advertisements	\$0	\$0	\$0	\$0	
6210 - Architect/Engineering Fees	\$1,102,287	\$1,102,287	\$0	\$0	0.00%
6211 - Architect/Engineering Reimbursables	\$0	\$0	\$0	\$0	
6220 - DSA Plan Check Fees	\$0	\$0	\$0	\$0	
6240 - Preliminary Tests	\$0	\$0	\$0	\$0	
6250 - Other Costs-Planning	\$0	\$0	\$0	\$0	
Hard Costs - Construction	\$0	\$0	\$0	\$0	
4310 - Supplies	\$0	\$0	\$0	\$0	
4312 - Software/Licenses	\$0	\$0	\$0	\$0	
4410 - Inventory/Equip > \$1,500 - \$9,999	\$0	\$0	\$0	\$0	
5692 - Reserve	\$0	\$0	\$0	\$0	
6265 - Commissioning	\$0	\$0	\$0	\$0	
6270 - Main Building Contractor	\$0	\$0	\$0	\$0	
6274 - Other Construction	\$0	\$0	\$0	\$0	
6280 - Construction Testing	\$0	\$0	\$0	\$0	
6290 - Inspection	\$0	\$0	\$0	\$0	
6400 - Equipment	\$0	\$0	\$0	\$0	
Total Canyon HS Campus Modernization (Phase 3)	\$1,102,287	\$1,102,287	\$0	\$0	0.00%
Total 390-9520 Canyon HS Unallocated Bond Funds	\$5,112,499	\$0	\$0	\$0	
Canyon High School	\$72,000,000	\$66,493,738	\$65,384,526	\$11,378	90.81%

	Budget	Contracted to Date	Expended to Date	FY 25/26 Expense Jul '25 - Jun '26 YTD	% Expended
El Modena High School					
El Modena HS Science Center - Phase 1					
Soft Costs - Planning & Development	\$2,574,148	\$2,574,148	\$2,574,148	\$0	100.00%
5811 - Miscellaneous Fees	\$57,559	\$57,559	\$57,559	\$0	100.00%
5850 - Outside Professional Services	\$6,715	\$6,715	\$6,715	\$0	100.00%
5891 - Outside Printing	\$19,242	\$19,242	\$19,242	\$0	100.00%
5894 - Publications/Advertisement	\$2,024	\$2,024	\$2,024	\$0	100.00%
6210 - Architect/Engineering Fees	\$2,002,544	\$2,002,544	\$2,002,544	\$0	100.00%
6211 - Architect/Engineering Reimbursables	\$1,067	\$1,067	\$1,067	\$0	100.00%
6219 - Architect/Engineering Change	\$12,859	\$12,859	\$12,859	\$0	100.00%
6220 - DSA Plan Check Fees	\$355,934	\$355,934	\$355,934	\$0	100.00%
6240 - Preliminary Tests	\$95,145	\$95,145	\$95,145	\$0	100.00%
6250 - Other Costs-Planning	\$21,060	\$21,060	\$21,060	\$0	100.00%
Hard Costs - Construction	\$33,139,783	\$33,139,783	\$33,139,783	\$0	100.00%
5520 - Electric	\$3,665	\$3,665	\$3,665	\$0	100.00%
5530 - Water	\$1,593	\$1,593	\$1,593	\$0	100.00%
5640 - Repairs/Services/Non Capital Improvements	\$25,922	\$25,922	\$25,922	\$0	100.00%
6265 - Commissioning	\$29,819	\$29,819	\$29,819	\$0	100.00%
6270 - Main Building Contractor	\$26,868,046	\$26,868,046	\$26,868,046	\$0	100.00%
6271 - Construction Management Reimbursables	\$1,879	\$1,879	\$1,879	\$0	100.00%
6272 - Construction Management Fees	\$2,339,819	\$2,339,819	\$2,339,819	\$0	100.00%
6274 - Other Construction	\$648,780	\$648,780	\$648,780	\$0	100.00%
6277 - Program Management Reimbursables	\$53,374	\$53,374	\$53,374	\$0	100.00%
6278 - Program Management Fees	\$1,461,994	\$1,461,994	\$1,461,994	\$0	100.00%
6280 - Construction Testing	\$619,825	\$619,825	\$619,825	\$0	100.00%
6290 - Inspection	\$323,834	\$323,834	\$323,834	\$0	100.00%
6400 - Equipment	\$761,233	\$761,233	\$761,233	\$0	100.00%
Total El Modena HS Science Center (Phase 1)	\$35,713,932	\$35,713,932	\$35,713,932	\$0	100.00%
El Modena HS Modernization (Phase 2)					
Soft Costs - Planning & Development	\$2,818,903	\$2,571,083	\$2,536,125	\$46,967	89.97%
5751 - Interfund Printing	\$500	\$0	\$0	\$0	0.00%
5811 - Miscellaneous Fees	\$1,210	\$1,210	\$1,210	\$0	100.00%
5850 - Outside Professional Services	\$115,004	\$114,725	\$103,812	\$7,899	90.27%
5891 - Outside Printing	\$14,314	\$9,167	\$9,167	\$0	64.04%
5894 - Publications/Advertisements	\$3,922	\$3,922	\$3,922	\$0	100.00%
6210 - Architect/Engineering Fees	\$2,112,482	\$2,003,158	\$1,995,960	\$32,635	94.48%
6211 - Architect/Engineering Reimbursables	\$47,000	\$38,200	\$25,614	\$173	54.50%
6220 - DSA Plan Check Fees	\$342,060	\$230,112	\$230,112	\$0	67.27%
6240 - Preliminary Tests	\$167,411	\$167,411	\$163,151	\$6,260	97.46%
6250 - Other Costs-Planning	\$15,000	\$3,178	\$3,178	\$0	21.19%
Hard Costs - Construction	\$35,393,439	\$35,204,976	\$34,602,417	\$3,135,576	97.77%
4310 - Supplies	\$26,000	\$23,302	\$23,302	\$1,347	89.63%
4312 - Software/Licenses	\$1,806	\$1,806	\$1,806	\$0	100.00%
4410 - Inventory/Equip > \$1,500 - \$9,999	\$15,000	\$9,950	\$9,950	\$3,097	66.33%
5630 - Rentals	\$11,039	\$10,801	\$10,288	\$2,719	93.19%
5692 - Reserve	\$146,097	\$0	\$0	\$0	0.00%
5835 - Article 25 Settlement	\$1,026,405	\$1,026,405	\$1,026,405	\$0	100.00%
6265 - Commissioning	\$62,940	\$52,940	\$40,103	\$7,798	63.72%
6270 - Main Building Contractor	\$26,417,875	\$26,417,874	\$26,417,874	\$1,288,570	100.00%
6271 - Construction Management Reimbursables	\$5,064	\$5,063	\$0	\$0	0.00%

	Budget	Contracted to Date	Expended to Date	FY 25/26 Expense Jul '25 - Jun '26 YTD	% Expended
El Modena High School					
6272 - Construction Management Fees	\$1,400,366	\$1,400,365	\$1,317,702	\$107,844	94.10%
6274 - Other Construction	\$970,716	\$970,715	\$963,859	\$354,732	99.29%
6276 - Interim Housing	\$674,743	\$655,374	\$584,975	\$0	86.70%
6277 - Program Management Reimbursables	\$45,380	\$45,380	\$45,380	\$0	100.00%
6278 - Program Management Fees	\$830,474	\$830,474	\$830,474	\$0	100.00%
6280 - Construction Testing	\$244,139	\$239,131	\$137,825	\$2,664	56.45%
6290 - Inspection	\$645,920	\$645,920	\$323,000	\$26,950	50.01%
6400 - Equipment	\$2,869,475	\$2,869,474	\$2,869,474	\$1,339,855	100.00%
Total El Modena HS Modernization (Phase 2)	\$38,212,342	\$37,776,058	\$37,138,542	\$3,182,543	97.19%
El Modena HS Campus Modernization (Phase 3)					
Soft Costs - Planning & Development	\$2,020,683	\$2,020,683	\$93,177	\$93,177	4.61%
5751 - Interfund Printing	\$0	\$0	\$0	\$0	
5811 - Miscellaneous Fees	\$0	\$0	\$0	\$0	
5850 - Outside Professional Services	\$0	\$0	\$0	\$0	
5891 - Outside Printing	\$0	\$0	\$0	\$0	
5894 - Publications/Advertisements	\$0	\$0	\$0	\$0	
6210 - Architect/Engineering Fees	\$1,971,820	\$1,971,820	\$89,802	\$89,802	4.55%
6211 - Architect/Engineering Reimbursables	\$10,300	\$10,300	\$0	\$0	0.00%
6220 - DSA Plan Check Fees	\$0	\$0	\$0	\$0	
6240 - Preliminary Tests	\$38,563	\$38,563	\$3,375	\$3,375	8.75%
6250 - Other Costs-Planning	\$0	\$0	\$0	\$0	
Hard Costs - Construction	\$0	\$0	\$0	\$0	
4310 - Supplies	\$0	\$0	\$0	\$0	
4312 - Software/Licenses	\$0	\$0	\$0	\$0	
4410 - Inventory/Equip > \$1,500 - \$9,999	\$0	\$0	\$0	\$0	
5630 - Rentals	\$0	\$0	\$0	\$0	
5692 - Reserve	\$0	\$0	\$0	\$0	
5835 - Article 25 Settlement	\$0	\$0	\$0	\$0	
6265 - Commissioning	\$0	\$0	\$0	\$0	
6270 - Main Building Contractor	\$0	\$0	\$0	\$0	
6274 - Other Construction	\$0	\$0	\$0	\$0	
6276 - Interim Housing	\$0	\$0	\$0	\$0	
6280 - Construction Testing	\$0	\$0	\$0	\$0	
6290 - Inspection	\$0	\$0	\$0	\$0	
6400 - Equipment	\$0	\$0	\$0	\$0	
Total El Modena HS Campus Modernization (Phase 3)	\$2,020,683	\$2,020,683	\$93,177	\$93,177	4.61%
Total El Modena HS Unallocated Bond Funds	-\$3,946,957	\$0	\$0	\$0	
El Modena High School	\$72,000,000	\$75,510,673	\$72,945,651	\$3,275,720	101.31%

	Budget	Contracted to Date	Expended to Date	FY 25/26 Expense Jul '25 - Jun '26 YTD	% Expended
Orange High School					
Orange HS Science Center - Phase 1					
Soft Costs - Planning & Development	\$3,088,685	\$3,088,685	\$3,088,685	\$0	100.00%
5811 - Miscellaneous Fees	\$46,721	\$46,721	\$46,721	\$0	100.00%
5850 - Outside Professional Services	\$7,941	\$7,941	\$7,941	\$0	100.00%
5891 - Outside Printing	\$16,364	\$16,364	\$16,364	\$0	100.00%
5894 - Publications/Advertisements	\$9,782	\$9,782	\$9,782	\$0	100.00%
6210 - Architect/Engineering Fees	\$2,229,912	\$2,229,912	\$2,229,912	\$0	100.00%
6211 - Architect/Engineering Reimbursables	\$2,111	\$2,111	\$2,111	\$0	100.00%
6219 - Architect/Engineering Change	\$160,994	\$160,994	\$160,994	\$0	100.00%
6220 - DSA Plan Check Fees	\$439,829	\$439,829	\$439,829	\$0	100.00%
6240 - Preliminary Tests	\$119,105	\$119,105	\$119,105	\$0	100.00%
6250 - Other Costs-Planning	\$55,927	\$55,927	\$55,927	\$0	100.00%
Hard Costs - Construction	\$39,314,217	\$39,314,217	\$39,314,217	\$0	100.00%
4410 - Inventory/Equip > \$1,500 - \$9,999	\$9,419	\$9,419	\$9,419	\$0	100.00%
5510 - Gas	\$2,124	\$2,124	\$2,124	\$0	100.00%
5520 - Electric	\$6,912	\$6,912	\$6,912	\$0	100.00%
5530 - Water	\$3,053	\$3,053	\$3,053	\$0	100.00%
5640 - Repairs/Services/Non Capital Improvements	\$12,041	\$12,041	\$12,041	\$0	100.00%
6260 - Demolition	\$69,608	\$69,608	\$69,608	\$0	100.00%
6265 - Commissioning	\$35,330	\$35,330	\$35,330	\$0	100.00%
6270 - Main Building Contractor	\$27,304,487	\$27,304,487	\$27,304,487	\$0	100.00%
6271 - Construction Management Reimbursables	\$66,835	\$66,835	\$66,835	\$0	100.00%
6272 - Construction Management Fees	\$2,077,267	\$2,077,267	\$2,077,267	\$0	100.00%
6274 - Other Construction	\$6,862,645	\$6,862,645	\$6,862,645	\$0	100.00%
6275 - Retentions	\$298,272	\$298,272	\$298,272	\$0	100.00%
6277 - Program Management Reimbursables	\$65,385	\$65,385	\$65,385	\$0	100.00%
6278 - Program Management Fees	\$1,031,327	\$1,031,327	\$1,031,327	\$0	100.00%
6280 - Construction Testing	\$347,799	\$347,799	\$347,799	\$0	100.00%
6290 - Inspection	\$385,129	\$385,129	\$385,129	\$0	100.00%
6400 - Equipment	\$736,583	\$736,583	\$736,583	\$0	100.00%
Total Orange HS Science Center - Phase 1	\$42,402,901	\$42,402,901	\$42,402,901	\$0	100.00%
Orange HS Modernization - Phase 2					
Soft Costs - Planning & Development	\$1,773,290	\$1,763,264	\$1,743,243	\$6,421	98.31%
5751 - Interfund Printing	\$500	\$0	\$0	\$0	0.00%
5811 - Miscellaneous Fees	\$1,029	\$1,029	\$1,029	\$0	100.00%
5850 - Outside Professional Services	\$67,412	\$61,304	\$61,304	\$0	90.94%
5891 - Outside Printing	\$22,511	\$19,093	\$19,093	\$1,200	84.82%
5894 - Publications/Advertisements	\$6,939	\$6,939	\$6,939	\$0	100.00%
6210 - Architect/Engineering Fees	\$1,374,612	\$1,374,612	\$1,359,642	\$5,221	98.91%
6211 - Architect/Engineering Reimbursables	\$10,000	\$10,000	\$4,950	\$0	49.50%
6220 - DSA Plan Check Fees	\$191,088	\$191,088	\$191,088	\$0	100.00%
6240 - Preliminary Tests	\$91,811	\$91,811	\$91,811	\$0	100.00%
6250 - Other Costs-Planning	\$7,388	\$7,388	\$7,388	\$0	100.00%
Hard Costs - Construction	\$24,787,249	\$24,364,114	\$24,262,788	\$1,243,011	97.88%
4310 - Supplies	\$22,990	\$22,990	\$22,990	\$0	100.00%
4312 - Software/Licenses	\$8,076	\$4,344	\$4,344	\$0	53.79%
4410 - Inventory/Equip > \$1,500 - \$9,999	\$21,058	\$16,806	\$16,806	\$0	79.81%
5510 - Gas	\$5,633	\$5,633	\$5,633	\$0	100.00%
5630 - Rentals	\$35,698	\$24,936	\$24,936	\$0	69.85%

	Budget	Contracted to Date	Expended to Date	FY 25/26 Expense Jul '25 - Jun '26 YTD	% Expended
Orange High School					
5692 - Reserve	\$47,609	\$0	\$0	\$0	0.00%
6265 - Commissioning	\$42,800	\$27,251	\$25,222	\$0	58.93%
6270 - Main Building Contractor	\$20,244,262	\$20,244,262	\$20,244,262	\$1,012,213	100.00%
6271 - Construction Management Reimbursables	\$1,774	\$24	\$24	\$0	1.35%
6272 - Construction Management Fees	\$982,137	\$965,355	\$965,355	\$0	98.29%
6274 - Other Construction	\$1,068,557	\$998,024	\$967,200	\$197,771	90.51%
6276 - Interim Housing	\$224,412	\$169,374	\$169,374	\$0	75.47%
6277 - Program Management Reimbursables	\$29,812	\$28,498	\$28,498	\$0	95.59%
6278 - Program Management Fees	\$700,257	\$641,748	\$641,748	\$0	91.64%
6280 - Construction Testing	\$223,528	\$223,528	\$157,446	\$6,398	70.44%
6290 - Inspection	\$415,908	\$278,604	\$278,604	\$0	66.99%
6400 - Equipment	\$712,740	\$712,739	\$710,348	\$26,629	99.66%
Total Orange HS Modernization - Phase 2	\$26,560,538	\$26,127,378	\$26,006,031	\$1,249,432	97.91%
Orange HS Campus Modernization - Phase 3					
Soft Costs - Planning & Development	\$348,500	\$348,500	\$0	\$0	0.00%
5751 - Interfund Printing	\$0	\$0	\$0	\$0	
5811 - Miscellaneous Fees	\$0	\$0	\$0	\$0	
5850 - Outside Professional Services	\$0	\$0	\$0	\$0	
5891 - Outside Printing	\$0	\$0	\$0	\$0	
5894 - Publications/Advertisements	\$0	\$0	\$0	\$0	
6210 - Architect/Engineering Fees	\$348,500	\$348,500	\$0	\$0	0.00%
6211 - Architect/Engineering Reimbursables	\$0	\$0	\$0	\$0	
6220 - DSA Plan Check Fees	\$0	\$0	\$0	\$0	
6240 - Preliminary Tests	\$0	\$0	\$0	\$0	
6250 - Other Costs-Planning	\$0	\$0	\$0	\$0	
Hard Costs - Construction	\$0	\$0	\$0	\$0	
4310 - Supplies	\$0	\$0	\$0	\$0	
4312 - Software/Licenses	\$0	\$0	\$0	\$0	
4410 - Inventory/Equip > \$1,500 - \$9,999	\$0	\$0	\$0	\$0	
5510 - Gas	\$0	\$0	\$0	\$0	
5630 - Rentals	\$0	\$0	\$0	\$0	
5692 - Reserve	\$0	\$0	\$0	\$0	
6265 - Commissioning	\$0	\$0	\$0	\$0	
6270 - Main Building Contractor	\$0	\$0	\$0	\$0	
6274 - Other Construction	\$0	\$0	\$0	\$0	
6276 - Interim Housing	\$0	\$0	\$0	\$0	
6280 - Construction Testing	\$0	\$0	\$0	\$0	
6290 - Inspection	\$0	\$0	\$0	\$0	
6400 - Equipment	\$0	\$0	\$0	\$0	
Total Orange HS Campus Modernization - Phase 3	\$348,500	\$348,500	\$0	\$0	0.00%
Total Orange HS Unallocated Bond Funds	\$2,688,061	\$0	\$0	\$0	0.00%
Orange High School	\$72,000,000	\$68,878,779	\$68,408,932	\$1,249,432	95.01%

	Budget	Contracted to Date	Expended to Date	FY 25/26 Expense Jul '25 - Jun '26 YTD	% Expended
Villa Park High School					
Villa Park HS Science Center - Phase 1					
Soft Costs - Planning & Development	\$3,166,111	\$3,166,111	\$3,166,111	\$0	100.00%
5811 - Miscellaneous Fees	\$51,036	\$51,036	\$51,036	\$0	100.00%
5850 - Outside Professional Services	\$10,753	\$10,753	\$10,753	\$0	100.00%
5891 - Outside Printing	\$13,147	\$13,147	\$13,147	\$0	100.00%
5894 - Publications/Advertisements	\$1,768	\$1,768	\$1,768	\$0	100.00%
6210 - Architect/Engineering Fees	\$2,494,850	\$2,494,850	\$2,494,850	\$0	100.00%
6211 - Architect/Engineering Reimbursables	\$14,819	\$14,819	\$14,819	\$0	100.00%
6219 - Architect/Engineering Change	\$46,684	\$46,684	\$46,684	\$0	100.00%
6220 - DSA Plan Check Fees	\$352,425	\$352,425	\$352,425	\$0	100.00%
6240 - Preliminary Tests	\$106,158	\$106,158	\$106,158	\$0	100.00%
6250 - Other Costs-Planning	\$74,471	\$74,471	\$74,471	\$0	100.00%
Hard Costs - Construction	\$31,139,199	\$31,139,199	\$31,139,199	\$0	100.00%
5520 - Electric	\$400	\$400	\$400	\$0	100.00%
5530 - Water	\$2,299	\$2,299	\$2,299	\$0	100.00%
5640 - Repairs/Services/Non Capital Improvements	\$50,179	\$50,179	\$50,179	\$0	100.00%
6265 - Commissioning	\$32,277	\$32,277	\$32,277	\$0	100.00%
6270 - Main Building Contractor	\$24,572,505	\$24,572,505	\$24,572,505	\$0	100.00%
6271 - Construction Management Reimbursables	\$315	\$315	\$315	\$0	100.00%
6272 - Construction Management Fees	\$2,457,004	\$2,457,004	\$2,457,004	\$0	100.00%
6274 - Other Construction	\$509,130	\$509,130	\$509,130	\$0	100.00%
6276 - Interim Housing	\$690,571	\$690,571	\$690,571	\$0	100.00%
6277 - Program Management Reimbursables	\$55,455	\$55,455	\$55,455	\$0	100.00%
6278 - Program Management Fees	\$920,889	\$920,889	\$920,889	\$0	100.00%
6280 - Construction Testing	\$685,289	\$685,289	\$685,289	\$0	100.00%
6290 - Inspection	\$412,054	\$412,054	\$412,054	\$0	100.00%
6400 - Equipment	\$750,832	\$750,832	\$750,832	\$0	100.00%
Total Villa Park HS Science Center - Phase 1	\$34,305,310	\$34,305,310	\$34,305,310	\$0	100.00%
Villa Park HS Modernization - Phase 2					
Soft Costs - Planning & Development	\$2,631,426	\$2,522,300	\$2,401,498	\$9,488	91.26%
5751 - Interfund Printing	\$500	\$0	\$0	\$0	0.00%
5811 - Miscellaneous Fees	\$1,219	\$1,219	\$1,219	\$0	100.00%
5850 - Outside Professional Services	\$38,748	\$38,748	\$38,748	\$0	100.00%
5891 - Outside Printing	\$6,563	\$6,563	\$6,563	\$0	100.00%
5894 - Publications/Advertisements	\$2,918	\$2,918	\$2,918	\$0	100.00%
6210 - Architect/Engineering Fees	\$2,094,012	\$2,086,289	\$1,993,665	\$5,228	95.21%
6211 - Architect/Engineering Reimbursables	\$38,000	\$38,000	\$9,822	\$0	25.85%
6220 - DSA Plan Check Fees	\$332,000	\$231,096	\$231,096	\$0	69.61%
6240 - Preliminary Tests	\$112,700	\$112,700	\$112,700	\$4,260	100.00%
6250 - Other Costs-Planning	\$4,766	\$4,766	\$4,766	\$0	100.00%
Hard Costs - Construction	\$33,602,562	\$32,463,311	\$32,179,545	\$1,233,370	95.77%
4310 - Supplies	\$17,504	\$17,504	\$17,504	\$0	100.00%
4312 - Software/Licenses	\$1,806	\$1,806	\$1,806	\$0	100.00%
5630 - Rentals	\$2,877	\$2,877	\$2,877	\$0	100.00%
5640 - Repairs/Services/Non Capital Improvements	\$2,515	\$2,515	\$2,515	\$0	100.00%
5692 - Reserve	\$1,120,234	\$0	\$0	\$0	0.00%
5835 - Article 25 Settlement	\$58,729	\$58,729	\$58,729	\$0	100.00%
6265 - Commissioning	\$42,729	\$32,729	\$32,262	\$3,140	75.50%
6270 - Main Building Contractor	\$27,948,479	\$27,948,478	\$27,831,339	\$1,011,301	99.58%

	Budget	Contracted to Date	Expended to Date	FY 25/26 Expense Jul '25 - Jun '26 YTD	% Expended
Villa Park High School					
6271 - Construction Management Reimbursables	\$367	\$367	\$367	\$0	100.00%
6272 - Construction Management Fees	\$1,215,358	\$1,215,358	\$1,215,358	\$0	100.00%
6274 - Other Construction	\$432,090	\$423,076	\$408,412	\$73,332	94.52%
6276 - Interim Housing	\$472,855	\$472,855	\$447,731	\$145,598	94.69%
6277 - Program Management Reimbursables	\$31,612	\$31,612	\$31,612	\$0	100.00%
6278 - Program Management Fees	\$706,218	\$706,218	\$706,218	\$0	100.00%
6280 - Construction Testing	\$556,724	\$556,723	\$513,584	\$0	92.25%
6290 - Inspection	\$538,971	\$538,971	\$455,736	\$0	84.56%
6400 - Equipment	\$453,493	\$453,493	\$453,493	\$0	100.00%
Total Villa Park HS Modernization - Phase 2	\$36,233,988	\$34,985,611	\$34,581,043	\$1,242,859	95.44%
Villa Park HS Campus Modernization - Phase 3					
Soft Costs - Planning & Development	\$79,800	\$79,800	\$0	\$0	0.00%
5751 - Interfund Printing	\$0	\$0	\$0	\$0	
5811 - Miscellaneous Fees	\$0	\$0	\$0	\$0	
5850 - Outside Professional Services	\$0	\$0	\$0	\$0	
5891 - Outside Printing	\$0	\$0	\$0	\$0	
5894 - Publications/Advertisements	\$0	\$0	\$0	\$0	
6210 - Architect/Engineering Fees	\$79,800	\$79,800	\$0	\$0	0.00%
6211 - Architect/Engineering Reimbursables	\$0	\$0	\$0	\$0	
6220 - DSA Plan Check Fees	\$0	\$0	\$0	\$0	
6240 - Preliminary Tests	\$0	\$0	\$0	\$0	
6250 - Other Costs-Planning	\$0	\$0	\$0	\$0	
Hard Costs - Construction	\$0	\$0	\$0	\$0	
4310 - Supplies	\$0	\$0	\$0	\$0	
4312 - Software/Licenses	\$0	\$0	\$0	\$0	
5630 - Rentals	\$0	\$0	\$0	\$0	
5640 - Repairs/Services/Non Capital Improvements	\$0	\$0	\$0	\$0	
5692 - Reserve	\$0	\$0	\$0	\$0	
5835 - Article 25 Settlement	\$0	\$0	\$0	\$0	
6265 - Commissioning	\$0	\$0	\$0	\$0	
6270 - Main Building Contractor	\$0	\$0	\$0	\$0	
6274 - Other Construction	\$0	\$0	\$0	\$0	
6276 - Interim Housing	\$0	\$0	\$0	\$0	
6280 - Construction Testing	\$0	\$0	\$0	\$0	
6290 - Inspection	\$0	\$0	\$0	\$0	
6400 - Equipment	\$0	\$0	\$0	\$0	
Total Villa Park HS Modernization - Phase 3	\$79,800	\$79,800	\$0	\$0	0.00%
Total Villa Park HS Unallocated Bond Funds	\$1,380,902	\$0	\$0	\$0	0.00%
Villa Park High School	\$72,000,000	\$69,370,721	\$68,886,352	\$1,242,859	95.68%

		Budget
Program Bond Interest		
Unallocated Bond Interest		
Beginning Balance		\$16,746,938
Interest Earned		\$998,679
		\$17,745,617
Program Bond Interest		\$17,745,617

2025-26 MEASURE S - TRANSACTION SUMMARY

07/01/25 to 04/30/26

SITE	PHASE	Object	Obj Desc	Vendor	Check Number	Check Date	Sum of Transaction Amt	
Canyon HS	2	6274	Other Construction	NEW DIMENSION GENERAL CONSTRUCTION INC	8000304159	1/16/2026	\$	11,378.45
		6274 Total					\$	11,378.45
	2 Total						\$	11,378.45
Canyon HS Total								\$ 11,378.45
El Modena HS	2	4310	Supplies <\$500 each	AMS.NET LLC	8000300204	9/8/2025	\$	441.82
				DEVELOPMENT GROUP INC	8000301047	10/3/2025	\$	338.51
				MIKES CUSTOM FLOORING INC	8000299601	8/15/2025	\$	566.25
		4310 Total					\$	1,346.58
		4410	\$500-49999 Inventory/Equipment	SIERRA SCHOOL EQUIPMENT CO	8000300205	9/8/2025	\$	3,097.17
		4410 Total					\$	3,097.17
		5630	Rentals	INLAND MOVING & STORAGE CO INC	8000300714	9/23/2025	\$	815.64
					8000301857	10/27/2025	\$	271.88
					8000302150	11/5/2025	\$	271.88
					8000303848	1/7/2026	\$	271.88
					8000305114	2/18/2026	\$	271.88
					8000307490	4/29/2026	\$	815.64
		5630 Total					\$	2,718.80
		5850	Outside Professional Services	BELTMANN GROUP INCORPORATED	8000301045	10/3/2025	\$	7,250.50
				SECURITY SIGNAL DEVICES INC	8000299375	8/7/2025	\$	129.60
					8000300716	9/23/2025	\$	64.80
					8000301518	10/16/2025	\$	64.80
					8000301858	10/27/2025	\$	64.80
					8000302584	11/18/2025	\$	64.80
					8000303850	1/7/2026	\$	64.80
					8000303984	1/13/2026	\$	64.80
					8000306057	3/19/2026	\$	64.80
					8000307077	4/16/2026	\$	64.80
		5850 Total					\$	7,898.50
		6210	Architect/Engineering Fees	HARLEY ELLIS DEVEREAUX CORP	8000299354	8/4/2025	\$	6,332.17
					8000299900	8/28/2025	\$	3,409.63
					8000301856	10/27/2025	\$	2,435.45
					8000302859	11/25/2025	\$	730.64
					8000302968	12/1/2025	\$	4,870.90
					8000303365	12/12/2025	\$	14,125.61
					8000303847	1/7/2026	\$	730.63
		6210 Total					\$	32,635.03
		6211	Arch & Engineer Reimbursables	HARLEY ELLIS DEVEREAUX CORP	8000303364	12/12/2025	\$	173.08
		6211 Total					\$	173.08
		6240	Preliminary Tests	ENVIRONMENTAL NETWORK CORPORATION	8000299368	8/6/2025	\$	6,260.00
		6240 Total					\$	6,260.00
		6265	Commissioning	P2S INC	8000299889	8/27/2025	\$	342.00
					8000301662	10/21/2025	\$	4,549.50
					8000301730	10/23/2025	\$	2,363.25
					8000302858	11/25/2025	\$	543.50
		6265 Total					\$	7,798.25
		6270	Main Building Contractor	BERNARDS BROS INC	8000300645	9/19/2025	\$	354,572.10
					8000302350	11/12/2025	\$	461,109.76
					8000302351	11/12/2025	\$	23,820.95
					8000303728	12/23/2025	\$	14,680.56

El Modena HS	2	6270	Main Building Contractor	BERNARDS BROS INC	8000303729	12/23/2025	\$	278,930.72
					8000304586	1/30/2026	\$	147,683.21
					8000304587	1/30/2026	\$	7,772.80
		6270 Total					\$	1,288,570.10
		6272	Construction Management Fees	CUMMING CONSTRUCTION MGMT INC	8000301046	10/3/2025	\$	26,423.52
					8000301663	10/21/2025	\$	26,111.76
					8000301731	10/23/2025	\$	25,800.00
					8000303845	1/7/2026	\$	29,025.00
					8000306842	4/13/2026	\$	483.75
		6272 Total					\$	107,844.03
		6274	Other Construction	ANIXTER INC	8000303844	1/7/2026	\$	2,098.96
				CDW LLC	8000301142	10/6/2025	\$	4,698.24
					8000301517	10/16/2025	\$	1,566.08
				GIANNELLI ELECTRIC INC	8000300228	9/9/2025	\$	53,608.50
					8000301732	10/23/2025	\$	63,536.00
					8000301855	10/27/2025	\$	2,821.50
					8000302352	11/12/2025	\$	3,328.00
					8000302866	11/26/2025	\$	3,344.00
					8000303846	1/7/2026	\$	3,946.00
				INTER-PACIFIC INC	8000303849	1/7/2026	\$	5,225.95
				LA HABRA FENCE COMPANY LLC	8000302353	11/12/2025	\$	7,182.00
				MACHADO ENVIRONMENTAL CORP	8000301143	10/6/2025	\$	50,198.00
					8000302867	11/26/2025	\$	2,642.00
				MIKES CUSTOM FLOORING INC	8000306547	4/2/2026	\$	70,988.27
				NEW DIMENSION GENERAL CONSTRUCTION INC	8000300729	9/24/2025	\$	6,278.70
					8000301144	10/6/2025	\$	15,729.12
				SIERRA SCHOOL EQUIPMENT CO	8000299602	8/15/2025	\$	17,795.00
					8000300730	9/24/2025	\$	21,544.61
					8000301145	10/6/2025	\$	18,201.13
		6274 Total					\$	354,732.06
		6280	Construction Testing	SMITH EMERY LABORATORIES	8000299376	8/7/2025	\$	2,664.30
		6280 Total					\$	2,664.30
		6290	Inspection	KENCO CONSTRUCTION SERVICES INC	8000299374	8/7/2025	\$	8,910.00
					8000299600	8/15/2025	\$	7,040.00
					8000300728	9/24/2025	\$	5,060.00
					8000301664	10/21/2025	\$	2,640.00
					8000302414	11/13/2025	\$	1,100.00
					8000303366	12/12/2025	\$	2,200.00
		6290 Total					\$	26,950.00
		6400	\$50000+ New Equipment	SIERRA SCHOOL EQUIPMENT CO	8000299696	8/19/2025	\$	41,423.94
					8000300205	9/8/2025	\$	626,494.70
					8000301733	10/23/2025	\$	661,759.03
					8000305786	3/10/2026	\$	10,177.53
		6400 Total					\$	1,339,855.20
2 Total								\$ 3,182,543.10
3	6210	Architect/Engineering Fees	PERKINS EASTMAN ARCHITECTS D.P.C	8000302868	11/26/2025	\$	1,536.00	
				8000303002	12/2/2025	\$	34,855.00	
				8000304774	2/6/2026	\$	27,939.50	
				8000306130	3/20/2026	\$	3,171.50	
				8000307113	4/17/2026	\$	22,300.00	
6210 Total								\$ 89,802.00
	6240	Preliminary Tests	GROUND PENETRATING RADAR SYSTEMS LLC	8000305860	3/12/2026	\$	3,375.00	
6240 Total								\$ 3,375.00

El Modena HS	3 Total							\$	93,177.00
El Modena HS Total								\$	3,275,720.10
Orange HS	2	5891	Outside Printing	KONICA MINOLTA BUSINESS SOLUTIONS	8000300715	9/23/2025	\$		1,200.00
		5891 Total					\$		1,200.00
		6210	Architect/Engineering Fees	LIONAKIS	8000306262	3/25/2026	\$		5,220.75
		6210 Total					\$		5,220.75
		6270	Main Building Contractor	PCL CONSTRUCTION SERVICES INC	8000299890	8/27/2025	\$		1,012,213.11
		6270 Total					\$		1,012,213.11
		6274	Other Construction	CHAMPION ELECTRIC INC	8000305859	3/12/2026	\$		20,000.00
				GENESIS FLOOR COVERING INC	8000305940	3/16/2026	\$		170,170.65
					8000306843	4/13/2026	\$		7,600.00
		6274 Total					\$		197,770.65
		6280	Construction Testing	AMERICAN ENGINEERING LABORATORIES INC	8000302149	11/5/2025	\$		6,398.30
		6280 Total					\$		6,398.30
		6400	\$50000+ New Equipment	SIERRA SCHOOL EQUIPMENT CO	8000305786	3/10/2026	\$		26,629.07
		6400 Total					\$		26,629.07
	2 Total						\$		1,249,431.88
Orange HS Total							\$		1,249,431.88
Villa Park HS	2	6210	Architect/Engineering Fees	LPA INC	8000302583	11/18/2025	\$		1,083.00
					8000305297	2/24/2026	\$		4,145.40
		6210 Total					\$		5,228.40
		6240	Preliminary Tests	ENVIRONMENTAL NETWORK CORPORATION	8000299368	8/6/2025	\$		4,260.00
		6240 Total					\$		4,260.00
		6265	Commissioning	P2S INC	8000299889	8/27/2025	\$		640.00
					8000305932	3/13/2026	\$		2,500.00
		6265 Total					\$		3,140.00
		6270	Main Building Contractor	PINNER CONSTRUCTION CO INC	8000306334	3/27/2026	\$		528,407.90
					8000307114	4/17/2026	\$		62,392.50
					8000307115	4/17/2026	\$		96,322.11
					8000307116	4/17/2026	\$		34,300.96
					8000307117	4/17/2026	\$		234,134.80
					8000307118	4/17/2026	\$		55,742.44
		6270 Total					\$		1,011,300.71
		6274	Other Construction	AMS.NET LLC	8000302349	11/12/2025	\$		2,345.55
					8000304158	1/16/2026	\$		27,626.77
					8000304773	2/6/2026	\$		628.28
					8000305933	3/13/2026	\$		10,026.70
					8000306261	3/25/2026	\$		25.18
				CORNER KEYSTONE CONSTRUCTION CORPORATION	8000307323	4/24/2026	\$		29,977.75
				TIME AND ALARM SYSTEMS	8000302151	11/5/2025	\$		640.72
		6274 Total					\$		71,270.95
		6276	Interim Housing	ELITE MODULAR LEASING AND SALES INC	8000306129	3/20/2026	\$		67,600.00
				INTER-PACIFIC INC	8000304588	1/30/2026	\$		31,823.10
					8000306844	4/13/2026	\$		23,275.00
				UNIVERSAL ASPHALT CO INC	8000306845	4/13/2026	\$		20,000.00
		6276 Total					\$		142,698.10
	2 Total						\$		1,237,898.16
Villa Park HS Total							\$		1,237,898.16
Grand Total							\$		5,774,428.59