


New Henry Clay High School

➤ Completed/Work in Progress:

- Geothermal well field drilling at the south end of the site is complete.
- KAWC installation of main waterline is complete.
- ICF and CIP concrete formwork placing and pouring, and the installation of IFAs at ICF walls is in progress.
- Laying of CMU walls and the installation of hollow metal frames is underway.
- Under-slab plumbing/electrical and concrete slabs are in progress.
- Steel erection is underway in areas A, B and C.
- Area D concrete roof structure is complete.
- Above ceiling MEP installation is in progress at areas A,B and C.
- Installation of Stairs A, B, C, D & E is complete.
- West driveway retaining wall construction is complete.
- Interior metal stud wall & soffit framing in progress at Areas A, B & C.
- Area A roofing is in progress.
- Mechanical penthouse construction is in progress

➤ Upcoming Look Ahead:

- Continue site grading.
- Continue with ICF and CIP concrete walls.
- Continue laying CMU walls.
- Continue with under-slab plumbing and electrical.
- Continue pouring concrete slabs on grade.
- Continue installing IFAs and hollow metal frames.
- Continue with steel erection.
- Continue with above ceiling MEP installation.



B PHASE 1 - BUILDING CONSTRUCTION CIRCULATION
SCALE: N.T.S.

New Henry Clay High School

Areas A & B (Classroom Wings): Stone & Brick Veneer Masonry is in Progress



Week Ending June 05, 2026

New Henry Clay High School

[Left Image]: Area C (Classroom Wing): Stair F Concrete Stairs/Plinth is Complete

[Right Image]: Area C (Kitchen): Steel Decking is Complete at Kitchen Roof



New Henry Clay High School

Corridor Between Gym & Storm Shelter: Steel Erection for Level 2 Floor is Complete w/ Rebar in Place for Slab



New Henry Clay High School

[Left Image]: Area E Level 2 (Gym): Rebar for Concrete Topper & ICF and IFA Construction in Progress

[Right Image]: Area F (Theater & Music Classrooms): ICF & IFA Construction in Progress



New Henry Clay High School

Level 2 Area G (Media Center): ICF Construction & IFA Installation, Steel Erection & Partial Floor Slab in Progress



New Henry Clay High School

Construction Progress Overview: Looking at Classroom Wings A, B and C



Week Ending June 05, 2026

New Henry Clay High School

Construction Progress Overview: Gym at Image Left, Storm Shelter/Multi-Purpose Room at Mid-Image and Media Center & Classrooms at Image Right



Week Ending June 05, 2026