



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Structural Steel Installation – Area C1
- CMU 3HR Wall Completion – Area A1 & C2
- Concrete Slab Poured – Area A1

GOALS NEXT 2 WEEKS:

- Finish Remaining Exterior CMU Walls – West Side Of Area C
- Shoring & Lintel Installation – Area A1
- Structural Wood Framing – Area A1

PROJECT HIGHLIGHT THIS WEEK:







- Jobsite Safety Stand Down!
- Playfield Progress – Site Electrical and Plumbing

Photos or Visual Assets:

DATE: June 5th , 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete 3/25/26
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion



Crane Lifting Structural Steel Into Area C1



Jobsite Safety Stand Down!



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: June 5th, 2026

MORE PROGRESS PHOTOS:



CMU Wall – East Side Of Area C2



Structural Steel Installed – Area C1



CMU Wall – Area A1



Concrete Slab Pour – Area A1