

Measure H

STAY IN THE LOOP WITH UPDATES AND ANNOUNCEMENTS!

AT A GLANCE

- **Memorial Day Event**
- **Crocker Updates**
- **West Updates**



Pictured above from left to right : Former Superintendent Louann Carlomagno, Superintendent Ana de Arce, Trustee Don Geddis, Trustee An Huang Chen, & Trustee Gilbert Wai



Residents came together for a full day of community celebration and remembrance during this year's Memorial Day festivities, which featured a parade, carnival, observance ceremony, and live music performances.

Following the parade, activities continued on the North School Field with a lively carnival atmosphere for families and visitors of all ages.

Attendees enjoyed lunch from a variety of local food trucks while watching live performances throughout the afternoon. Children explored carnival games and activities and visited the popular petting zoo!

During the event, Hillsborough City School District hosted an informational table where community members were able to learn more about the upcoming construction projects at Crocker Middle School! Renderings were displayed and representatives shared project updates and answered questions from families and residents about the future improvements planned for Crocker Commons.

Crocker Middle School Updates

MPR & Administration Building, New Infrastructure, Makerspace, Culinary Arts!

MPR & Administration Building

DSA approval has been obtained, clearing the way for the project to proceed. With this in place, the team can complete the final pre-construction steps and shift focus toward upcoming work. Construction is anticipated to start in summer 2026, signaling the transition from planning to on-site activity. With preparations coming together, the project is ready to move into its next stage and begin taking shape in the field.

Exciting Infrastructure Upgrades!

Infrastructure improvements at Crocker Middle School are actively progressing, with PG&E (Pacific Gas and Electric Company) work advancing on site as part of the campus electrical upgrades. The District has worked closely with PG&E to finalize the design and installation of the new transformer, which regulates voltage levels, and switchgear, which controls and protects the electrical system. This scope of work has now been completed and is preparing for final inspection. Final utility connection and system tie-in will occur upon completion of the new MPR facility, supporting both current operations and future construction needs.

Makerspace

As part of the project, the Makerspace program will be relocated to the existing Crocker Lecture Hall, which will be transformed into a dynamic, hands-on learning environment. The design was developed through close collaboration between the architects, Crocker staff, and the HCSO Facilities Team. The drawings have been submitted to DSA and are currently under review.

The project is currently in the bidding phase and the construction is anticipated to begin in summer 2026.



Culinary Arts

The Culinary Arts classroom at Crocker, created within the former staff workroom, continues to offer students valuable hands-on, career oriented learning experiences. Phase I was successfully completed in August 2025, and Phase II is moving forward with Construction Documents now complete. The project is currently in the bidding phase and the construction is anticipated to begin in summer 2026.

West Updates

MPR, Fire Alarm Replacement



West MPR

The project continues to make steady progress as interior buildout and building systems advance throughout the campus. Kitchen plumbing rough-in is underway, with pressure testing successfully completed, while electricians continue pulling wire throughout the building and across campus. Interior drywall and shear board installation are progressing in available areas, with fire taping now ongoing as spaces move closer toward finishes.

Much of the building is now substantially watertight, allowing insulation, drywall, and overhead Mechanical, Electrical, and Plumbing (MEP) work to continue in dry areas. Exterior improvements also continue in sequence, with fiber cement panels and Z-girts advancing around the building and east elevation scaffolding now removed in preparation for finish paint work at a later stage.

Site and finish activities remain closely coordinated. Grading work is scheduled to resume, while north and west sitework sequencing continues to be evaluated to minimize impacts. Full building enclosure remains dependent on installation of the curtain wall, storefront systems, sectional door, and hollow metal doors. Interior finish activities, including stage ceiling paint and ceiling tile installation, are anticipated to begin in the coming weeks!

West Fire Alarm Replacement

Fire alarm upgrades at the West campus are moving forward as part of ongoing efforts to enhance safety and system reliability. The improvements will introduce faster detection, upgraded technology, and more dependable performance by replacing older equipment. Detailed design and construction plans have been developed and submitted to the Division of the State Architect (DSA) for review, ensuring compliance with all safety, accessibility, and building code requirements.

The project is currently in the bidding phase and the construction is anticipated to begin in summer 2026, further strengthening fire protection for students, staff, and visitors.



Please visit our website at:

<https://www.hcsdk8.org/measure-h/measure-h-projects>

for detailed Measure H Project updates!