

REFERENDUM PROJECT UPDATES

DATE: June 11, 2026

MEMORIAL ART ROOM FLOORS

They have begun prepping the floor for new epoxy flooring to be installed in the next few weeks



MEMORIAL ROOF REPLACEMENT

Demolition of the old roof began earlier in the week. They have finished above the pool viewing area and will start the area above the kitchen this week.



MEMORIAL PARKINGLOT LIGHT REPLACEMENT

Equipment and replacement lights were moved on site; they will begin the week of June 15th.

MEMORIAL POOL EQUIPMENT REPLACEMENT

Demolition is scheduled to begin June 15th.

MEMORIAL GYM FLOOR REFINISHING

The project starts the last week in June and should be completed by the second week in July.

NORTH WATER HEATER REPLACEMENT

The old water tanks have been removed, and new gas and water lines have been installed. Piping for the exhaust has been completed. The new water heaters are scheduled to be delivered the week of June 15th.



NORTH GENERATOR REPLACEMENT

The replacement of the existing generator will begin in the middle of June, waiting for the new generator to be shipped.

NORTH GYM AHU REPLACEMENT

The demolition was started this week; they should have the old existing unit by the end of the week. The new unit is scheduled to arrive late June.



NORTH PHOTO LAB REMODEL

Demolition of the cabinets and existing fixtures is completed. The walls should be painted and ready for cabinets by the end of next week. The flooring will be installed by the middle of July.



NORTHSTAR TRACK RELINING

The track relining project will begin early July.

NORTHSTAR GYM FLOOR RELINING

Scheduled to begin on June 22, it will take 2 weeks to complete.

NORTHSTAR BATHROOM DIVIDERS

Work is scheduled for July 20th.

LOCUST LANE ADA PLAYGROUND SURFACING

The district has begun removing existing bark and preparing the area for the new surface install.



MANZ PARKING LOT REPLACEMENT

Demolition is scheduled to begin June 22; paving will be scheduled the week after demolition is complete.

MANZ EXTERIOR LIGHT REPLACEMENT

The exterior light replacement to LED downlighting began earlier this week. The lights being replaced on the building should be completed the week of June 15th, the parking lot lights will be removed the week of June 22.



SAM DAVEY PARKING LOT REPLACEMENT

Work will begin the week of June 15th.



