

Lake Mills High School **EXECUTIVE SUMMARY**

PROVIDED BY FINDORFF

//////////////////////////////////// 615 Catlin Dr., Lake Mills, WI 53551 ////////////////////////////////////// 06/12/2026

What's New?

Construction is moving along with great energy, and the site is really starting to take shape. The new interior masonry walls in the locker rooms are now complete, giving those spaces strong definition and structure. Demolition of both the gym and bus barn has been successfully wrapped up, opening the door for the next phase of work. In-wall MEPF rough-ins are progressing smoothly, bathroom tile prep is well underway, and additional asbestos abatement has been completed to keep the project moving safely and efficiently.

Looking ahead, the momentum continues to build. Work will focus on wrapping up the remaining lower-level demolition and completing framing, followed by insulation and drywall to start closing in the spaces. Tile installation in the locker room bathrooms will continue, along with saw cutting new door openings to refine the layout. Kitchen improvements, including new grease interceptors, will enhance long-term functionality, while excavation for the new addition foundations marks an exciting step forward as the project continues to grow.



Gym Demolition

DID YOU KNOW?

Contrary to the belief that demolition is just about destruction, the truth is, that nearly everything that comes down during the process can find a new life. Steel, concrete, wood, and even hardware can be sorted, processed, and repurposed (3) into new construction materials. Not only does this significantly reduce waste, but it also contributes to a more sustainable building cycle.

Questions?

Sr Project Manager: Menno Huizer / mhuizer@findorff.com

Project Engineer: Ben Neumann / bneumann@findorff.com

Superintendent: Dave Ritter / dritter@findorff.com

Lake Mills High School **EXECUTIVE SUMMARY**

PROVIDED BY FINDORFF

615 Catlin Dr., Lake Mills, Wi 53551 PAGE 2

Completed Work!

- New interior locker room masonry walls
- Scanning and Saw Cutting of the locker room slab
- Gym Demolition
- Bus Barn Demolition
- MEPF Inwall Roughing
- Bathroom Tile Prep Work



Above: Framing and Inwall MEPF Piping
Below: Bus Barn Demo



Work Coming Up

- Finish demo of Lower-Level
- Finish Lower-Level Framing
- Insulate and hang drywall
- Tile in locker room bathrooms
- Saw cutting new door openings
- Demo and install new grease interceptors in the kitchen
- Excavation for new addition foundations



Locker/Corridor Demolition

Questions?

Sr Project Manager: Menno Huizer / mhuizer@findorff.com

Project Engineer: Ben Neumann / bneumann@findorff.com

Superintendent: Dave Ritter / dritter@findorff.com

Lake Mills High School **EXECUTIVE SUMMARY**

PROVIDED BY FINDORFF

615 Catlin Dr., Lake Mills, Wi 53551 PAGE 2



Monday June 8th – Everything is standing



Saturday June 13th – Everything is Demoed!

Questions?

Sr Project Manager: Menno Huizer / mhuizer@findorff.com

Project Engineer: Ben Neumann / bneumann@findorff.com

Superintendent: Dave Ritter / dritter@findorff.com