



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Wood Framing Corridor – Area A1 - 1st Floor
- Continued Grading On Site – Southeast Corner Of Site & Northside of Area C2
- Roof Decking Installed – Area B1

GOALS NEXT 2 WEEKS:

- PSL Framing – Area A1
- Replace Lintels & Exterior Masonry – Area A1
- Continue Site Work - Pump Track & Sidewalk Paving – Site

PROJECT HIGHLIGHT THIS WEEK:







- Structural Steel Joists Installed In Area C1
- Lintels Delivered For Area A1

Photos or Visual Assets:

DATE: June 19th , 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete 3/25/26
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion



Grading – Southeast Of Site



Roof Decking – Area B1



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: June 19th, 2026

MORE PROGRESS PHOTOS:



Structural Steel Joists – Area C2



Grading – Northside of Area C2



Wood Framing – Area A1



Wood Framing – Area A1