

PIERCE SCHOOL WEEKLY UPDATE, 06/26/26



Note: there will be work on site this Saturday 6/27/26

THIS WEEK (June 22-27)

- Hydromobile set for East elevation brick.
- AVB and waterproofing ongoing
- Window frame/glazing installation ongoing at courtyard, North, Historic Building.
- Roofing – field of Bldg. B and MEP area.
- Exterior framing/sheathing Bldg. B West/North
- Concrete topping slab at A3.
- Install Stair #7.
- Wood joists ongoing at Hist. Bldg. addition.
- Extend CMU elevator shaft to L2, Hist. Bldg.
- Planted 15 trees in Pierce Park.

ANTICIPATING NEXT WEEK (June 29-July 3)

- Continue with brick, Bldg. A East
- Topping slab, A2.
- Start interior framing, A3.
- Install windows, Bldg. A West
- Courtyard: AVB, girts, Accoya wood panels
- Roofing at Bldg. B West/South
- Exterior sheathing, Bldg. B overhang
- MEP overhead work continues, Bldg. B.
- Hist. Bldg. addition work begins on L2.
- Waterproof West side of Hist. Bldg.
- F/R/P concrete curbs, Pierce Park.
- Begin irrigation mains, Pierce Park.

Narrative:

Pierce Park:

Prep for sidewalks and the ballfield were underway. 15 trees were delivered and planted per the plan – some are outside of the current construction fence. The trees will be watered throughout the summer.

Building A:

MEP work was ongoing at all levels and mostly overhead – electrical conduit, mechanical and plumbing pipe, ductwork. Toilet and sink carriers were installed and piped at the large toilet rooms on L2. Pressure testing of duct in both gyms and the Multipurpose Room was done with good results. The topping slab on L3 was placed following two layers of acoustic mats. On the exterior, the courtyard work continued with waterproofing, girts and insulation. Accoya wood panels were delivered, to be acclimated for a week prior to installation. At the perimeter of the building, masons continued with brick on the northern end of the East elevation, exterior sheathing was completed on the North and West sides, and soffit/overhang framing/sheathing progressed.

Building B:

MEP overhead work continued on L2, and the electricians made good progress in the main electric room. On the exterior of the building, work was focused on framing and sheathing at the West/North sides as well as the West edge of the cafeteria. The roofers progressed through the MEP area and most of the East side, and moved material off of the South/West side in order to focus on completing that area by 7/10.

Historic Building:

Wood LVL floor framing and decking at the addition was completed on L1 this week, and the carpenters began their work on L2. Plywood decking began on the attic level. Rock wool insulation was installed in the L1 floor space, and the elevator CMU shaft work re-started. Window frame and sash installation was ongoing. In the basement electric room, additional excavation was completed and the area was backfilled with stone.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463> To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

