



# Milwaukee Recreation Community Center & Browning Playfield

## CONSTRUCTION UPDATE

### PROGRESS THIS WEEK:

- Demolition – Area A1
- Pump Track Berms
- Waterproofing – Area B1 South & East Elevation

### GOALS NEXT 2 WEEKS:

- Proof roll sport court area
- Continue progress on brick veneer.
- First concrete topping pour

### PROJECT HIGHLIGHT THIS WEEK:

- Brick Veneer Started – North Elevation Area C2
- Rockwell Mobilized

### Photos or Visual Assets:

**DATE: July 2<sup>nd</sup> , 2026**

### MRCC PROJECT PROGRESS:



### MILESTONE CHECKLIST:

- Construction Start – 9/18/25
- Foundations Complete 3/25/26
- Steel Complete
- Enclosed
- MRCC Substantial Completion
- Playfield Completion



Brick Veneer Started – North Elevation



Storm Drain Installed



# Milwaukee Recreation Community Center & Browning Playfield

## CONSTRUCTION UPDATE

DATE: July 2<sup>nd</sup> , 2026

### MORE PROGRESS PHOTOS:



Wood Framing – Area A1 1<sup>st</sup> Floor



Demolition – Area A1 3<sup>rd</sup> Floor



Pump Track Berm – Site Southside



Waterproofing – Area B1 East Elevation

