

North Monterey County USD

Facilities Update Summer 2026

Elkhorn Elementary

- Repair portable restroom facilities.
- Repair and replace walls and boards throughout campus as needed.
- Parking lot expansion.
- Estimated completion: **August 7, 2026.**



Castroville Elementary

- Replace and install entry gate and fencing to enhance campus security.
- Estimated completion: **July 31, 2026.**
- Cost: TBD



Echo Valley Elementary

- Install Entry Gate at Parking Lot.
- Estimated completion: **August 7, 2026.**
- Cost: \$67,500




Prunedale Elementary

- Install drainage system behind Rooms 15–18.
 - Estimated completion: **July 3, 2026.**
- Remediation of Rooms 17 and 18.
 - Estimated completion: **July 10, 2026.**
- Replace portable ramps to address safety concerns.
- Repair and replace walls and boards throughout campus as needed.
 - Overall summer work completion: **August 7, 2026.**




NMC Middle School

- Exterior painting throughout campus as needed.
- Carpet replacement prioritized by need.
- Repair flooring and stairs in the two-story modular building to address slippery surface safety concerns.
 - Estimated completion: **August 7, 2026.**



NMC High School

- Pressure washing of the school exterior.
- Forum refresh, including epoxy flooring and interior painting.
- Replacement of flooring in Building C-300.
- Estimated completion: **August 7, 2026.**



Central Bay

- Fence Repair
 - Permanent Entrance
 - Perimeter Privacy
- Play Fields Improvement
- Estimated completion: **August 7, 2026.**



Current Projects

- **NMCHS Campus Entry Project – Phase II Signage**
 - Currently in fabrication.
 - Estimated completion: **August 15, 2026.**
- **NMCHS Campus Entry Project – Phase III Bus Shelters**
 - Currently being redesigned due to utility blockage complications.
 - Estimated completion: **July 15, 2026.**
- **MCOE ELP Connection at NMCMS**
 - Work managed by MCOE and Guerra Construction.
 - Construction is scheduled to restart on June 15, 2026.
 - Estimated completion: **September 15, 2026.**
- **ELP Playground at Prunedale Elementary**
 - Awaiting delivery.
 - Installation anticipated within approximately two weeks of delivery.
 - Estimated completion: **June 30, 2026.**
- **Elkhorn Inclusive Playground**
 - In Design Phase
 - Estimated completion: **TBD (DSA Over the Counter)**



Thank You