



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Shade Structures Installed – Site
- Brick Veneer Progress – Area C2 North Elevation
- Roof Decking – Area C2 & C1

GOALS NEXT 2 WEEKS:

- Demo & Start New Roof – Area A1
- Start Installing Lintels – Area A1
- Start Brick Veneer – Area B1 Eastside

PROJECT HIGHLIGHT THIS WEEK:

- Proof Roll Passed
- Superior Mobilized For Topping Pours

Photos or Visual Assets:

DATE: July 10th , 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☒ Foundations Complete 3/25/26
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion



Brick Veneer Progress – Area C2 North Elevation



Proof Rolled & Grade – Site - Sport Courts



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: July 10th , 2026

MORE PROGRESS PHOTOS:



Shade Structures Installed – Site



Storm Drain – Site – South Of Main Entrance



Prepping For Topping Pour – Area B1 Eastside



Gymnasium Roof Decking – Area C2