

Helen Caise Wade Elementary School



➤ **Completed Work:**

- Installation of foundations is complete at the gymnasium.
- Installation of ICF forms has begun at the gymnasium exterior walls.
- Installation of metal stud soffit framing at Nature Studies 140 appears to be complete.
- Laying of masonry at the chase on the second level are underway.
- Installation of roofing continues at the second level.
- Application of spray foam insulation on the exterior CMU has started.
- Staging of equipment on the Mechanical Platform has begun.

➤ **Upcoming Work / Look Ahead:**

- Mock-up panel to be completed.
- Place concrete slab at the gymnasium.
- Continue ICF walls at the Gymnasium.
- Continue the installation of MEP.
- Installation of roof to continue at the upper level.

Helen Caise Wade Elementary School



South Face of the Building



Week Ending July 17, 2026

Helen Caise Wade Elementary School



Installation of the ICF Forms at the Gymnasium



Week Ending July 17, 2026

Helen Caise Wade Elementary School



Installation Metal Stud Soffit Framing at Nature Studies 140



Week Ending July 17, 2026

Helen Caise Wade Elementary School



Laying of CMU Masonry at the Second - Floor Chase



Week Ending July 17, 2026

Helen Caise Wade Elementary School



Installation of Roofing above the Second Floor Continues



Week Ending July 17, 2026

Helen Caise Wade Elementary School



Application of Foam Insulation



Week Ending July 17, 2026

Helen Caise Wade Elementary School



Equipment Staged on the Mechanical Platform



Week Ending July 17, 2026

Helen Caise Wade Elementary School



North Face of the Building

