



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Topping Pours Started – Area B
- Waterproofing Applied – Areas B & C
- Shaping & Modeling – Pump Track

GOALS NEXT 2 WEEKS:

- Start Roofing – Area A & B
- Start Pouring Site Concrete
- Start Lintel Install – Area A

PROJECT HIGHLIGHT THIS WEEK:

- Area A Lintels Procured
- Topping Pours Started on Level 1

Photos or Visual Assets:

DATE: July 17th , 2026

MRCC PROJECT PROGRESS:

PLAN

BUILD

INTERIOR

LAUNCH



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☒ Foundations Complete 3/25/26
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion



Concrete Topping Poured – Area B1 East Side



Roof Decking – Area B



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: July 17th , 2026

MORE PROGRESS PHOTOS:



Concrete Poured – Sports Court



Concrete Forming – Pump Track



Water Proofing – Area B1 South Side



Site Grading – South Parking lot