

# REFERENDUM PROJECT UPDATES

DATE: July 6, 2026

## MEMORIAL ART ROOM FLOORS

Complete

## MEMORIAL ROOF REPLACEMENT

The roof has been installed; there are a few metal details that need to be completed this week. We will have a walkthrough on Wednesday of this week. By the end of this week the project should be completed.



## MEMORIAL PARKINGLOT LIGHT REPLACEMENT

Complete

## MEMORIAL POOL EQUIPMENT REPLACEMENT

The tanks have been put into place and sand put in them. The piping is nearly complete; we are waiting on a pump to finish the piping hookups.



## MEMORIAL GYM FLOOR REFINISHING

Complete

## **NORTH WATER HEATER REPLACEMENT**

The water heaters are installed and ready for use. Initial startup will occur in the next 2 weeks after the final plumbing inspection.



## **NORTH GENERATOR REPLACEMENT**

Complete

## NORTH GYM AHU REPLACEMENT

The new cooling units were placed on the roof and the new AHU have arrived and will be installed in the next few days. The piping, duct work, and electrical work will be completed in the next 2 weeks.



## **NORTH PHOTO LAB REMODEL**

The remaining flooring and IT cabling will be completed in the next 2 weeks. The room will be ready for students mid-August.

## **NORTHSTAR TRACK RELINING**

Complete

## **NORTHSTAR GYM FLOOR RELINING**

Project is complete

## **NORTHSTAR BATHROOM DIVIDERS**

The project is complete.





## **LOCUST LANE ADA PLAYGROUND SURFACING**

Complete

## **MANZ PARKING LOT REPLACEMENT**

Project is complete.

## **MANZ EXTERIOR LIGHT REPLACEMENT**

Project is complete.

## **SAM DAVEY PARKING LOT REPLACEMENT**

Project is complete