



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Brick Veneer Started – Area B2 South Elevation
- Brick Veneer Installed – Area B1 East Elevation Retaining Wall
- Roof Decking Installed – Area A2

GOALS NEXT 2 WEEKS:

- Fine Grade & Prep For Floor Pours – Area C1
- Start CMU Partitions – Area B1
- 3rd Floor and Roof Framing – Area A1

PROJECT HIGHLIGHT THIS WEEK:

- Roofing Started – Area A1
- Light Poles Installed - Site

Photos or Visual Assets:

DATE: July 24th , 2026

MRCC PROJECT PROGRESS:

PLAN

BUILD

INTERIOR

LAUNCH



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☒ Foundations Complete 3/25/26
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion



Pump Track Progress – Site



Light Poles Installed – Site



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: July 24th , 2026

MORE PROGRESS PHOTOS:



Prepping For Concrete Pour – Area B1 Ground Level



Cold Steel Framing – Area C1 – South Elevation



Rework Of An Opening – Area A1 3rd Floor East Elevation



Concrete Poured – Area B1 – 1st Floor