

REFERENDUM PROJECT UPDATES

DATE: August 3, 2026

MEMORIAL ART ROOM FLOORS

Complete

MEMORIAL ROOF REPLACEMENT

Complete

MEMORIAL PARKINGLOT LIGHT REPLACEMENT

Complete

MEMORIAL POOL EQUIPMENT REPLACEMENT

The piping will be finished by today. The remaining control valves and flow sensor should be installed by Wednesday of this week. The electrician is nearly completed with his rough ins and will be swapping out a breaker later this week. It is expected that the pool will be filled late this week or early next week.



MEMORIAL GYM FLOOR REFINISHING

Complete

NORTH WATER HEATER REPLACEMENT

The water heater project is completed and they are currently operating.

NORTH GENERATOR REPLACEMENT

Complete

NORTH GYM AHU REPLACEMENT

The final AHU has arrived and is going to be set in place by the end of the day. The electrician has finished running conduit to the units. Final connections will happen late this week. The units will be tested starting on August 13th, it's expected to take 2 days to complete the testing and balancing.



NORTH PHOTO LAB REMODEL

The counter tops have arrived and will be installed today. The final cabinet fillers will be done this week. The IT cabling will be completed late this week or early next week. The project is expected to be completed in 2 weeks.

NORTHSTAR TRACK RELINING

Complete

NORTHSTAR GYM FLOOR RELINING

Project is complete

NORTHSTAR BATHROOM DIVIDERS

The project is complete.

LOCUST LANE ADA PLAYGROUND SURFACING

Complete

MANZ PARKING LOT REPLACEMENT

Project is complete.

MANZ EXTERIOR LIGHT REPLACEMENT

Project is complete.

SAM DAVEY PARKING LOT REPLACEMENT

Project is complete

