



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Fine Grading All Vocational Training Complete – Area C1 Ground Level
- Concrete Poured – Areas Of B1 Ground Level

GOALS NEXT 2 WEEKS:

- Installed Basketball Poles – Site
- Paving Of Sports Courts – Site
- Install Sports Courts Fencing and Gates – Site
- Complete Reroofing Of Existing Building – Area A1


PROJECT HIGHLIGHT THIS WEEK:

- Chiller Steel Set Atop New Gymnasium – Area C2
- Most Rooms Prepped for Concrete Pour – Area B1

Photos or Visual Assets:



Room Prepped For Concrete Pour – Area B1 Ground Level



Vocational Rooms Fine Graded – Area C1 Ground Level

DATE: July 31st , 2026

MRCC PROJECT PROGRESS:

PLAN

BUILD

INTERIOR

LAUNCH



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☒ Foundations Complete 3/25/26
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion



DATE: July 31st , 2026

MORE PROGRESS PHOTOS:



Concrete Poured – Area B1 Ground Level



Installed Rebar – Pump Track – Site



CMU Partition – Area C1 Ground Level Corridor



Concrete Pour – Basketball Pole Base – Site