



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Fine Graded Sports Courts & Gym Storage – Area A2 Ground Level & Site
- Concrete Poured – Area B1 1st Level & Ground Level
- CMU Partition Built – Area A1 1st Level Sensory Room

GOALS NEXT 2 WEEKS:

- Install Blocking For Windows – Area A1
- Pour Concrete Floors – Area C1
- Install Dewatering Crock – Area B1

PROJECT HIGHLIGHT THIS WEEK:

- Demolition For New Stairs & Ramp – Area A1 1st Level
- Area Excavated for Dewatering Crock – Area B1 Ground Level Pool Equipment Room

Photos or Visual Assets:


DATE: August 7th , 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☒ Foundations Complete 3/25/26
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion



CMU Partition – Area A1 1st Level Sensory Room



Sports Courts Fine Graded – Site



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: August 7th , 2026

MORE PROGRESS PHOTOS:



Concrete Poured – Area B1 Ground Level Locker Rooms



Concrete Housekeeping Pad Poured – Area B1 1st Floor Mechanical Room



Gym Storage Fine Graded – Area A2 Ground Level



Demolition – Area A1 1st Level Stair/Ramp