



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Chiller Steel Installed – Site
- Floor Decking Installed – Area B1 & C1 1st Level & 2nd Level
- CMU Partition Built – Area B1 Ground Level Chemical Storage Room

GOALS NEXT 2 WEEKS:

- Install Windows – Area A1
- Set Transformer – Northside Of Site
- Pour Chiller Pad – Roof Of Area C2

PROJECT HIGHLIGHT THIS WEEK:

- Sports Courts Paved
- Moved Materials To Start Grading South Of Site

Photos or Visual Assets:

DATE: August 14th , 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☒ Foundations Complete 3/25/26
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion



Grading – Southside Of Site



Sports Courts Paved – Site



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: August 14th , 2026

MORE PROGRESS PHOTOS:



Floor Decking Installed – Area C1 1st Level Corridor



CMU Partition Built – Area B1 Ground Level Chem Storage Room



Floor Decking Installed – Area C1 2nd Level Mechanical Room



Excavating For Transformer – Northside Of Site