

Measure H

STAY IN THE LOOP WITH UPDATES AND ANNOUNCEMENTS!

AT A GLANCE

- **MPR Demolition at Crocker & More!**
- **North Jungle**
- **West MPR and Fire Alarm Replacement**



Pictured above : Site Preparation and Underground Utility Work

Crocker MPR & Admin

The Crocker MPR project has made substantial progress over the past several weeks. Demolition of the existing MPR building, slab, and surrounding flatwork is near completion, clearing the site for construction of the new facility. Crews have shifted to site preparation, grading, and underground utility work throughout the project area.

Installation of water, sewer, gas, electrical, and fire water systems have been progressing. Work also includes replacement of portions of the existing sewer system and continued coordination of utility connections to support both the existing campus and future MPR.

Site logistics are also advancing in preparation for the next phase of construction. Crews are preparing the temporary parking lot, and drive aisles, with paving scheduled as part of the upcoming work. These activities will establish the site for continued construction of the new Crocker MPR & Administration Building.

Crocker & North Updates

New Infrastructure, Makerspace, Culinary Arts, North Jungle

Exciting Infrastructure Upgrades!

PG&E's transformer work at Crocker Middle School has been completed, with the new transformer installed and the existing transformer removed.

Electrical connections and conduit work have progressed to support the transition from temporary to permanent power. All campus buildings have been energized, with the final permanent power transition planned as part of the remaining electrical work.



Pictured above : Concrete Placement in the new Makerspace

Makerspace

As part of the project, the Makerspace program will be relocated to the existing Crocker Lecture Hall, transforming the space into a dynamic, hands-on learning environment. The design was developed through close collaboration between the architects, Crocker staff, and the HCSO Facilities Team.

Construction began in June 2026 and is currently underway, with crews actively working to renovate and prepare the existing Lecture Hall for its new use as the Crocker Makerspace.

Culinary Arts

The Culinary Arts classroom at Crocker, created within the former staff workroom, continues to provide students with valuable hands-on, career-oriented learning experiences.

Phase I was successfully completed in August 2025, and Phase II entered the construction phase in June 2026. Construction is currently underway, with crews actively working to complete the improvements to the Culinary Arts classroom.



Pictured above : Framing work in the new Culinary Arts Room

North Elementary School Jungle

The North Jungle project is currently in the design concept stage, where the project team is developing the overall vision, layout, and key features for the space. The team is exploring design concepts that support student and staff needs while considering safety, accessibility, and functionality. The project reflects the District's commitment to creating an engaging, student-centered outdoor environment that supports learning, recreation, and the overall campus experience.

West Updates

MPR, Fire Alarm Replacement

West MPR

Over the past two months, significant progress has been made on the new MPR building and surrounding site. Concrete flatwork and paving on the north and west sides are substantially complete, along with new curbs, irrigation, and sod at the front lawn. On the south side, crews have completed the flow-through planter and are preparing the area for final paving. The building exterior is also taking shape as installation of louvers, metal panels, fiber cement siding, and the west canopy moves forward. Inside the building, work has advanced across the stage, warming kitchen, restrooms, and main interior spaces. Stage utility rough-ins are complete, allowing painting and framing activities to proceed. Ceiling framing has been installed in the warming kitchen, while mechanical, electrical, and plumbing installations continue throughout the building. Drywall, access panels, and other interior finish work are also progressing as spaces move closer to their final appearance.



Pictured above : West MPR

The next phase of construction will focus on completing the remaining site and building finishes. Crews will continue with restroom tile, doors, drywall finishing, exterior panels, and final mechanical and electrical installations. With major structural and infrastructure work largely in place, the project is steadily advancing toward completion of the new MPR and its surrounding improvements.

The next phase of construction will focus on completing the remaining site and building finishes. Crews will continue with restroom tile, doors, drywall finishing, exterior panels, and final mechanical and electrical installations. With major structural and infrastructure work largely in place, the project is steadily advancing toward completion of the new MPR and its surrounding improvements.



Pictured above : West Canopy Structure

West Fire Alarm Replacement

Fire alarm upgrades at the West campus has begun in June 2026, progressed significantly and are now nearing completion. The project replaces older equipment with upgraded technology designed to provide faster detection, improved reliability, and enhanced fire protection. Fire alarm cutover activities are complete across the administration building, library, classrooms, and portable classrooms. The project is now in its final stages, with functional and audible testing, system cleanup, and walkthroughs underway. A final inspection is scheduled, after which the team will address any remaining corrective items and complete the required closeout documentation. Project closeout is anticipated in August 2026.



Please visit our website at:

<https://www.hcsdk8.org/measure-h/measure-h-projects>

for detailed Measure H Project updates!

