

Julian Curtiss School Building Committee Meeting Minutes

May 16, 2025

Virtual and at JCS

Attendance: Lisa Yates, David Levine, Harry Fisher, Nick Macri, Lisa Yates, Chirs Cyckley, Betsy Galindo, Emmanuel D'Amore, Bob Chaney, Veronica Chiavaroli, Brent Reeves, Liridona Ahmeti-Tishukaj

1. Drafts of minutes to review include 1/24; 2/21; 2/28; 4/4; 5/2 and catch up on 1/17, 1/31 and 3/21 to all be approved at the next meeting
2. Update on Phase 1 and 2
 - a. Progress includes sawcutting and removing second floor slabs of last weekend and prepping to remove first floor slab this weekend
 - b. Cafeteria staff reporting that they are cleaning dust every morning and would also like another PA speaker
 - c. Floor accents, laminate at OT room cabinets
3. Schedule Review of Phase 1 and 2
 - a. Updated schedule?
 - b. Still planning to work weekends excluding Memorial Day
 - c. Demo can begin 6/27, which is one day later than the original schedule
4. Invoices
 - a. No new Antinozzi invoices
 - b. Updated THP Payment Application in the amount of \$155,482.42, motioned for approval by Bob, seconded by Veronica and approved by unanimous consent
 - c. Fire alarm discussion is coming up
5. Phase 3 kitchen design decisions
 - a. Kitchen review
 - b. Bussing tables
 - c. Seating lay out options
 - d. Acoustical treatments and other finishes
6. Review phase 3 calendar and community meeting at JCS on May 21st to be confirmed at 3pm for 30 minutes
7. Next meeting May 30